

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 55038

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

W. C. Blanks

3. ADDRESS OF OPERATOR

302 Building of the Southwest, Midland, Texas 79201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

1980' FSL & 990' FWL

JUN 12 1979

U.S. GEOLOGICAL SURVEY
ARTESIA, NEW MEXICO

14. PERMIT NO.

15. ELEVATIONS (Show in feet)
3265.2' GL 3281' KB

7. UNIT AGREEMENT NAME

Big Eddy Unit

8. FARM OR LEASE NAME

9. WELL NO.

67

10. FIELD AND POOL, OR WILDCAT

Wildcat (Atoka)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 15, 21S, 30E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)
Workover Report - Continued XX

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- 6-02-79: RU Wellex and dumped 7 1/2 sacks (35 feet) of cement on top of CIBP set at 11,800' KB. Suspended well head down to 10" flange and 7 5/8" casing stub. Shut down due to rain.
- 6-03-79: Shut down due to rain.
- 6-04-79: Shut down for Sunday.
- 6-05-79: Welded lift sub on 7 5/8" casing. Attempted to pull casing and hydraulic pump would not pump. Shut down for repairs.
- 6-06-79: Removed 7 5/8" slips. Ran free point. Casing free at 6750'. Perforated 1/2" hole in casing at 9003' and 9006' with pressure up to 2500#. Unable to pump through holes with 3000# on casing. Perforated casing with 1/2" hole at 8002' and 8005' with 2700# on casing. Broke circulation and pumped in at the rate of 2 to 4 BPM. Circulated off large volume of gas. Filled tank with mud and circulated 250 barrels to earthen pit. Started getting back water. CWI.
- 6-07-79: Casing dead. Ran free point. Casing free above 9025'. Shut down.
- 6-08-79: Located collars at 8497' and 8452'. Shot casing off at 8465'. Broke circulation and circulated 295 barrels fresh water through casing. Layed down 5 joints 7 5/8", 33.70#/ft., S-95, 8 RD casing and shut down for night.

18. I hereby certify that the foregoing is true and correct

SIGNED

Patty Robbins

TITLE Agent

DATE 6-8-79

(This space for Federal or State office use)

APPROVED BY

Joe J. Lara

TITLE

ACTING DISTRICT ENGINEER

DATE

JUN 18 1979

CONDITIONS OF APPROVAL, IF ANY: