

UNIT STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE  
(Other instructions on  
reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 021029

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

MAR 13 1979

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

DAVID FASKEN ✓

3. ADDRESS OF OPERATOR

608 First National Bank Building, Midland, Texas

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.  
At surface1641/N  
6040 FSL & 460' FWL

RECEIVED

MAR 16 1979

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3708' KB

O.C.C.

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Ross Federal Comm.

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

Cemetery (Morrow)

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 4, T-21-S, R-24-E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

Drilling &amp; Production Csg. X

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

1. Drilled 7-7/8" hole from 3000' to 9862' between 2-12-79 & 3-4-79.
2. Feb. 28, 1979, DST No. 1 9415'-9459' (See Attached).
3. Mar. 2, 1979, DST No. 2 9530'-9630' (See Attached).
4. Mar. 4, 1979, Open hole logs CNL-FDC & DLL.
5. Mar. 5, 1979, RIH with 276 jts 4 1/2" N-80 & K-55 11.60#/ft casing, one float shoe, one float collar, 20 centralizers, set @ 9849', cemented with 950 sx Class "H" w/5# KC1/sk & .8% Halad-22, Slurry weight 15.7#/gal, yield 1.18 cu ft/sk, plug down @ 7:45 a.m. D.S.T., 3-6-79.
6. Mar. 6, 1979, WOC, set 4 1/2" slips, cut-off 4 1/2" casing, installed Christmas tree, ran temperature survey, top of cement @ 6160', PBTD 9818'.
7. Mar. 7, 1979, R.D.R.T.

18. I hereby certify that the foregoing is true and correct

SIGNED

Robert H. Angevine

TITLE Agent

DATE 3-12-79

(This space for Federal or State office use)

APPROVED BY

TITLE ACTING DISTRICT ENGINEER

DATE MAR 15 1979

CONDITIONS OF APPROVAL, IF ANY: