

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

JAN 23 1979

LAND OFFICE

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Champlin Petroleum Company		8. Farm or Lease Name E.J. Garner
3. Address of Operator 300 Wilco Building, Midland, Texas 79701		9. Well No. 1
4. Location of Well UNIT LETTER <u>P</u> <u>660</u> FEET FROM THE <u>South</u> LINE AND <u>990</u> FEET FROM THE <u>East</u> LINE, SECTION <u>26</u> TOWNSHIP <u>21-S</u> RANGE <u>27-E</u> NMPM.		10. Field and Pool, or Wildcat Undesignated East Carlsbad - Morrow
15. Elevation (Show whether DF, RT, GR, etc.) 3117 GR		12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Hondo Drilling Company spudded 3:30 P.M., 12-7-78. Drilled 17' 1/2" hole to 450' where 13 3/8", 48# was set and cemented with 800 sacks, Class "C", w/2% Cacl. Plug down at 3:45 P.M. Cement did not circulate. WOC 4 hrs. Went in w/1" tubing and found cement @ 63'. Cemented down 1" w/500 sacks, Class "C". Did not circulate. WOC 4 hrs. Cemented down 1" w/300 sacks, Class "C". Did not circulate. Cemented down 1" w/350 sacks, Class "C", cement circulated. WOC 18 hrs. Tested casing and blow-out preventors to 800 # for 30 minutes. Tested O.K. Reduced hole to 11" and drilled to 2605' where 8 5/8" 24# was set and cemented w/300 sacks RFC w/10% D-53 & 2% Cacl., 900 sacks 50-50 pozmix w/4% gel, 1/4 # flocele, 5# gilsonite and 2% Cacl. followed by 200 sacks Class "C" w/2% Cacl. Plugged down @ 9:45 P.M. Cement circulated to surface. WOC 18 hrs. Tested casing and blow-out preventors to 1000#. Tested O.K. Reduced hole to 7 7/8" and drilled to 11,800' where 5 1/2" 17# was set and cemented w/1250 sacks Class "H" W/.75% CFR-2 & 5# KCL. Plugged down 11:00 P.M. 1-19-79 WOC.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Walter M. Randolph TITLE District Clerk DATE Jan. 22, 1979

APPROVED BY W.A. Gressett TITLE SUPERVISOR, DISTRICT 1 DATE JAN 24 1979

CONDITIONS OF APPROVAL, IF ANY: