

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-8664

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Wm. B. Barnhill

3. ADDRESS OF OPERATOR

P. O. Box 1354, Roswell, N. M. 88201

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FSL & 2310' FWL

RECEIVED

MAR 23 1979

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3944.7' GR

10. FIELD AND POOL, OR WILDCAT

Wildcat

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

12. COUNTY OR PARISH 13. STATE

Eddy

N. M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Commence operations

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

XX

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1-26-79 Spudded 9:00 AM

1-26-79 - 2-10-79 Drilling at 85'. Hole crooked.

2-11-79 - 2-18-79 Rocked hole back attempting to straighten hole. Unsuccessful.

2-19-79 Release cable tools and move in air drilling rig.

2-20-79 - 3-01-79 Reaming and drilling. Reamed out to 17½" hole to 190'. Ran following Totco's - 50' - 0°; 70' - 1°; 85' - 1½°; 100' - 1 3/4°; 120' - 2 3/4°; 140' - 3 3/4°; 160' - 4½°; 170' - 4½°.

3-02-79 - 3-03-79 Release air drilling rig and move in cable tools rig.

3-05-79 - 3-09-79 Drilling and reaming in an attempt to straighten hole. Unsuccessful.

3-10-79 Rig down cable tools and move off location. Move location 20' South.

3-12-79 Digging pits and preparing location. MIRT - dug rat hole, mouse hole and 40' of start hole.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE Agent for Wm. B. Barnhill DATE 3-19-79

(This space for Federal or State office use)

APPROVED BY

TITLE ACTING DISTRICT ENGINEER

DATE MAR 22 1979

CONDITIONS OF APPROVAL, IF ANY: