

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE  
(Other instructions on  
reverse side)Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM-8665

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

-----

7. UNIT AGREEMENT NAME

-----

8. FARM OR LEASE NAME

M-H Federal Comm.

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

McKittrick Hills-Upper  
Penn.11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 1-T22S-R24E

12. COUNTY OR PARISH

Eddy

13. STATE

New Mex.

1.

OIL WELL ☐ GAS WELL ☒ OTHER

RECEIVED

2. NAME OF OPERATOR

Morris R. Antweil

3. ADDRESS OF OPERATOR

Box 2010, Hobbs, New Mexico 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.)

See also space 17 below.  
At surface

660' FSL &amp; 1650' FWL

ARTESIA, OFFICE

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3854' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Spudded well 10:00AM 31 Jan 79 w/Abbott Brothers spudder.  
Drilled to 45' w/spudder and rigged down 1 Feb 79.  
Moved in and rigged up Moranco rotary rig. Resumed drilling  
operations 5:30 PM 3 Feb 79. Drilled 17-1/2" hole to 200'.  
Ran 5 jts. 13-3/8" 48# casing and cemented @ 200' with 250 sx.  
Class "C" cement containing 2% CaCl<sub>2</sub>. Plug down 1:45 PM  
5 Feb 79. Circulated 6 sx. cement. WOC 12 hrs. Tested casing  
w/600 psi- 30 mins-OK. Drilled out with 12-1/4" bit.

18. I hereby certify that the foregoing is true and correct

SIGNED

*Rm Wilbur*

TITLE

Agent

DATE

6 Feb 1979

(This space for Federal or State office use)

APPROVED BY

*Joe L. Lara*

TITLE

ACTING DISTRICT ENGINEER

DATE

FEB 12 1979

\*See Instructions on Reverse Side