

<u>Big Eddy #72</u>	<u>MCFPI</u>	<u>TP/PSI</u>	<u>LP/PSI</u>	<u>CHCKE</u>	<u>OIL/BBLS</u>	<u>WATER/BBLS</u>
12/12/79	1614	750	460	17/64	2.3	1
12/13/79	1565	650	460	18/64	1.15	1
12/14/79	1565	600	460	19/64	1.15	1
12/15/79	1565	575	460	20/64	1.15	0
12/16/79	1565	550	460	21/64	1.15	1
12/17/79	1516	525	460	22/64	1.15	1

Big Eddy Unit #72

12/19/79 1324 MCFPD @ 550 psi TD, 2/64" choke 1.15 BOPD
0 1 BWPD 450 psi LP

Big Eddy Unit #72

12/20/79 1275 MCFPD, TP 550 PSI, 20/64" choke, 2.3 BOPD, 1 BWPD, 450 psi LP.
12/21/79 1251 575 19/64" 2.3 1 450
12/22/79
12/23/79
12/24/79
12/25/79

Big Eddy Unit #72

3/4/80 RU swab unit. Prep to perf additional Lower Morrow formation and acidize.

Big Eddy Unit #72

12/22/80	233	475	12/64	0	20	440
12/23/80	233	475	12/64	0	10	440
12/24/80	0	475	12/64	0	0	440

Big Eddy Unit #72

4/8/80 MIRU Clark PU. Prep to PB Lower Morrow.

Big Eddy Unit #72

4/9/80 RU Kuykendall Wireline. Attempted to set XX plug in nipple @ 12,197' three tries. Pressure tested to 5000 psi and plug leaked. SDCN. Prep to set new plug.

CUMULATIVE COST \$2,150

Big Eddy Unit #72

4/10/80 RU Kuykendall WL truck. Pulled Orix XN plug. Examined and reran same, set plug in XN nipple @ 12,208'. Loaded tubing and pressure tested plug to 7000 psi, 10 min, OK. ND tree, tubing began to unload. NU on tubing and pressured up plug with 20 bbls 2% KCl FW to 6000 psi, 10 min, OK. Tubing still tried to unload. Rig up Kuykendall, ran in hole to pull XX plug, could not pull plug out of nipple. POH. SION. Waiting on Otis to airfreight plug for X nipple. Prep to set same.

CUMULATIVE COST \$10,650