

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <i>Monis F. Antuñal</i>		Lease <i>Muy macho Com</i>		Well # <i>1</i>	
Location of Well	Unit <i>20803 7600</i>	Section <i>24</i>	Township <i>20</i>	Range <i>27</i>	County <i>Eddy</i>
Drilling Contractor	<i>moranco</i>		Type of Equipment <i>Rotary to start approx. 4-20-79</i>		

* *Witness*

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<i>17 1/2"</i>	<i>13 3/8"</i>	<i>48</i>		<i>680</i>	<i>900 circ.</i>
<i>17 1/4"</i>	<i>8 7/8"</i>	<i>32</i>		<i>2600</i>	<i>1450 "</i>
<i>7 1/8"</i>	<i>5 1/2"</i>	<i>17</i>		<i>11400</i>	<i>475</i>

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected)

Inspected by _____ date _____

Cementing Program

Size of hole *12 1/4* Size of Casing *8 5/8* Sacks cement required *1450*

Type of Shoe used *guide* Float collar used *insert* Btm 3 jts welded *yes*

TD of hole *2400'* Set *2000'* Feet of *8 5/8* Inch *24* # Grade *D-56*

New-used csg. @ *2600'* with *200* sacks neat cement around shoe

+ *700* sack *1500* additives *10# allstate - 1/4# flocc - 270cc*

Plug down @ *2340* (AM) (PM) Date *5/13/79*

Cement circulated *No* No. of Sacks *0*

Cemented by *Halliburton* Witnessed by *W. S. Stillefield*

Temp. Survey ran @ *830* (AM) (PM) Date *5/13/79* top cement @ *1500'*

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: *+ 10 50sr Hallibrite (5 = 2000' - 1/4# flocc - 270cc)*

Discontin. @ 1720 - 1632 - 1591' *lost circ. @ 1660'*

Discontin. @ 1500 - 1400 - 1300' *lost info break @ 2390'*

1. 1" Tagged to 1720 Pumped 100sr class C 470cc 10:30pm
 2. 1" Tagged to 1720 Pumped 150sr class C 470cc 12:30am
 3. 1" Tagged to 1720 Pumped 100sr class C 470cc 4:00am
 4. 1" Tagged to 1720 Pumped 75sr class C 470cc 6:00am
 5. 1" Tagged to 1720 Pumped 75sr class C 470cc 11:00am
- cement circulated 12:00pm