

IP (Morrow) Perfs 11,156-290' @ 1300 MCFC/DPD. Pot based on
24 hr test thru 19/64" ch. GOR (NR); gty (NR); CP Pkr; TP
600#

CONTR MGF #23 OPERATE 3651' GL PD 11,700' RT

F.R. 5-14-79
(Morrow)
6-1-79 TD 154'; Lost Circ
6-8-79 TD 2650'; Rng Csg
6-15-79 Drlg 4479' sd & sh
6-22-79 Drlg 6722' lm
6-29-79 Drlg 9750' lm & sh
7-6-79 TD 11,205'; Rng DST #1
7-11-79 Drlg 11,783' lm & sd
DST (Morrow) 11,152-205', op 1 hr, Flwd gas
@ 1600 MCFGPD, rec 1700' MCWB (Sampler rec 10.3
CFG), 1 hr 17 min ISIP 4765#, FP 806-1592#,
2 hr FSIP 4750#, HP 5907-5907#
7-17-79 TD 12,050'; WOCT
8-3-79 TD 12,050'; PBD 12,004'; Prep Acid
Parf (Morrow) 11,382-395' w/4 SPF

11-3-13 NM

EDDY
AMOCO PRODUCTION CO.

Undesignated
Federal "AA"
Sec 17, T22S, R26E

NM
Page #2

8-6-79 TD 12,050'; PBD 12,004'; Swbg
8-17-79 TD 12,050'; PBD 12,004'; Swbg
Acid (11,382-395') 3000 gals (7 1/2%)
Swbd & Flwd 35 BLW w/slight blow gas in
10 hrs (11,382-395')
8-23-79 TD 12,050'; PBD 12,004'; SI
Swbd 20 BW in 8 hrs 30 mins (11,382-395')
8-31-79 TD 12,050'; PBD 11,320'; SI
PB to 11,320'
Perf (Morrow) 11,156-268', 11,284-290' w/4 SPF
9-5-79 TD 12,050'; PBD 11,320'; SI

11-3-13 NM

9-10-79 TD 12,050'; PBD 11,320'; Swbg
Acid (11,156-290') 4000 gals (7 1/2%)
Swbd 5 BLW + 45 BW in 9 hrs (11,156-290')
9-11-79 TD 12,050'; PBD 11,320'; SI
Flwd @ 1300 MCFCPD in 4 hrs thru 19/64" chk,
TP 6000 (11,156-290')
10-9-79 TD 12,050'; PBD 11,320'; WOSP
Flwd @ 1300 MCFCPD in 24 hrs thru 19/64" chk,
(11,156-290')
11-12-79 TD 12,050'; PBD 11,320'; Complete
LOG TOPS: Delaware 2740', Bone Spring 5030',
Wolfcamp 8660', Strawn 10,212', Atoka 10,731',
Morrow 11,111'
LOGS RUN: CNDL, DILL
Rig Released 7-16-79
11-17-79 COMPLETION ISSUED

11-3-13 NM

IC 30-015-70153-79