

(continuation from pg 1)

8/04/81 TD 11,578'. C0 cem to FC. Test 7" csg to 1400 PSI for 15 min - ok.
Dr1 cem to FS. Displace 10# Brine wtr w/10# oil base mud. Dr1 new hole.