

11/3/81
continued

Set BP @ 13,978' & pkr @ 13,919'. Prep to swb perf @ 13,958' to 13,968'.

11/4/81

TP 0#, Swb 50 BLW plus 27 BFW in 9½ hrs. Swb 7 BFW last hr. w/slight gas show.

11/5/81

SITP 300 psi. Unseat pkr @ 13,919' and bridge plug @ 13,978'. POH, LD. HOWCO bridge plug & pkr. Ran 5" CIBP & set @ 13,700'. Dump 35' cmt on CIBP, PBTD now @ 13,665'. Prep to test Bone Springs interval 9143-9152'.