

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87501

RECEIVED

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.O.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

JUN 2 1980

O. C. D.

ARTESIA, OFFICE

5a. Indicate Type of Lease

State ☒

Fee ☐

5. State Oil & Gas Lease No.

L-4678

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Amoco Production Company ✓	8. Farm or Lease Name State IE Com
3. Address of Operator P. O. Box 68 Hobbs, NM 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>L</u> <u>2170</u> FEET FROM THE <u>South</u> LINE AND <u>990</u> FEET FROM THE <u>West</u> LINE, SECTION <u>16</u> TOWNSHIP <u>22-S</u> RANGE <u>26-E</u> N.M.P.M.	10. Field and Pool, or Wildcat Und. Morrow
11. Elevation (Show whether DF, RT, GR, etc.) 3549.9 GL	12. County Eddy

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to a TD of 11671' and ran 1174' 5-1/2" 20# N-80 LT&C and 10476' 5-1/2" 17# N-80 LT&C casing set at 11650'. Cemented with 2600 SX Trinity Lite Cement with .4% Hallad-22 and 1/4# Flocele/SX and 530 SX Class H cement with .4% CFR-2 and .5% Hallad-22 and 5# KCL/SX. Plugged down 1:00 a.m. 5-7-80. Top of cement found by temp survey at approx. 4397'. Will test casing when move in completion unit.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Bob Davis TITLE Admin. Analyst DATE 5-27-80

APPROVED BY W. A. Gussert TITLE SUPERVISOR, DISTRICT II DATE JUN 3 1980

CONDITIONS OF APPROVAL, IF ANY: 1-Burlington Northern 1-Read & Stevens
0+4-NMOCD, A 1-Hou 1-Susp 1-BD 1-Holly Energy