

- 02/25/85: Pull Atoka short string and cut Morrow long string at 11,030 with chemical cutter.
- 03/01/85: Set a CIBP at 11,020 and cap with 35' cmt. Tcmt abv CIBP at 10,985.
- 03/02/85: Set another CIBP at 10,000 and cap with 35' cmt. Tcmt above CIBP at 9,965'.
- 03/05/85: Perf Wolfcamp 9564-9568 x 9586-9583 x 9591-9598 x 9644-9666 with 4 SPF.
- 03/06/85: Perf Wolfcamp 9682-9692 x 9704-9716 x 9720-9750 x 9754-9761 x 9782-9787 with 4 SPF. Run 1.78" profile nipple x one joint 2-3/8" tailpipe x Guiberson 4-1/2" UNI VI packer x an on-off tool with a 1.875" profile. F nipple at 9436'. PSA 9404.
- 03/08/85: Acd with 14,000 gals 15% gelled acd w/ additives. Dropped 595 ball sealers followed by 1000 gals 15% HCl w/ additives. Tagged acd/ with RA material. Flushed with 42 bbls FW. Swabbed.
- 04/06/85: Frac down tbq w/ 17,000 gals 40-lb. crosslinked gel x 18,000 lbs. 20/40 sand with CO₂ in 3 equal stages x flush with 87 bbls gelled CO₂.
- 04/11/85: Pulled work string and ran one joint 2-3/8" tbq x 1.78" F nipple x 28 joints 2-3/8" tbq x Guiberson UNI VI packer x on-off tool w/ 1.875" profile. Tailpipe to 9500'. PSA 8595. Swab well.
- 05/01/85: Well SI for BHP buildup.
- 05/03/85: AOF calculated at 1078 MCFD from Wolfcamp.