

29-19-29

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Perry R Bass</u>		Lease <u>Big Eddy Unit</u>		Well # <u>89</u>	
Location of Well	Unit <u>660N 1980E B</u>	Section <u>16</u>	Township <u>20</u>	Range <u>31</u>	County <u>Eddy</u>
Drilling Contractor			Type of Equipment <u>Rotary</u>		

* witness

APPROVED CASING PROGRAM

Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>15"</u>	<u>11 3/4"</u>	<u>42#</u>		<u>650'</u>	<u>600 SX-Circ</u>
<u>11"</u>	<u>8 5/8"</u>	<u>32# + 28#</u>		<u>4250'</u>	<u>1000 SX Circ</u>
<u>7 7/8"</u>	<u>5 1/2"</u>	<u>17#</u>		<u>TD</u>	

Casing Data:

Surface _____ joints of _____ inch _____ # Grade _____
(Approved) (Rejected) _____

Inspected by _____ date _____

Cementing Program

Size of hole 11 Size of Casing 8 5/8 Sacks cement required 150

Type of Shoe used Guide Float collar used Float Collar Btm 3 jts welded yes

TD of hole 4615 Set 4644 Feet of 8 5/8 Inch 32-28 # Grade K55

New-~~old~~ csg. @ 4644 with 150 sacks neat cement around shoe
+ 700 sax Pace Setter Lite additives

Plug down @ 500 (AM) (PM) Date 11-17-81

Cement circulated No Circulation No. of Sacks _____

Cemented by Western Witnessed by _____

Temp. Survey ran @ _____ (AM) (PM) Date _____ top cement @ _____

Casing test @ _____ (AM) (PM) Date _____

Method Used _____ Witnessed by _____

Checked for shut off @ _____ (AM) (PM) Date _____

Method used _____ Witnessed by _____

Remarks: DV Tool @ 2639 LYNN'S CSG PACK @ 2643 In Centerline

Backhoe 2660 Loss zone @ 3612 open DV Tool and Circulated

2nd Stage Cement 1800 SX Pace setter Lite + 100 SX Class C 2 1/2 CC

Circulated 300 SX Cement Plug down @ 11:30 AM 11-17-81