

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 029588

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Harris Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Golden Lane Morrow

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 5, T-21-S, R-29-E

12. COUNTY OR PARISH 13. STATE

Eddy New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Meadco Properties, Ltd.

3. ADDRESS OF OPERATOR

P. O. Box 2236, Midland, Texas 79702

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FWL & 660' FSL, Section 5, T-21-S, R-29-E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3389.7 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Cementing 5-1/2" csg.

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7/09/81 Ran and set 5-1/2" 17# & 20#, T&C, R-3 casing at 12,796'. Cemented with 1800 sx Light cement w/.6% Halad 22, 5# Gilsonite & 1/4# Flocele per sack. Pumped 74 bbls displacement. Pressure increased to 3200# and casing split at 1588'.

7/10/81 Estimated top of cement outside casing at 8400'. Backed off 5-1/2" casing at 1795'. Pulled and laid down 5 joints. Reran casing and screwed back into casing in hole. Tested to 3000#. Held. Set slips.

7/11/81 Drilling cement.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Agent

DATE

7/16/81

(This space for Federal or State office use)
ROGER A. CHAPMAN

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

U.S. GEOLOGICAL SURVEY
BOSWELL, NEW MEXICO

*See Instructions on Reverse Side