

WELL: Catclaw Draw Unit, No. 17

PAGE: 2

DATE	STATUS OF WELL	TIME	ELAPSED TIME		SURFACE PRESSURE		BHP @ (-6944) 10,300' SIC
			HRS.	MIN.	TBG	CSG	
	Shut In						
	"	3:15	27	00	-	-	2777
	"	4:15	28	00	-	-	2780
	"	5:15	29	00	-	-	2783
	"	6:15	30	00	-	-	2783
	"	7:15	31	00	-	-	2786
	"	8:15	32	00	-	-	2786
	"	9:15	33	00	-	-	2793
	"	10:15	34	00	-	-	2803
	"	11:15	35	00	-	-	2806
5/23	"	12:15 AM	36	00	-	-	2806
	"	1:15	37	00	-	-	2809
	"	2:15	38	00	-	-	2809
	"	3:15	39	00	-	-	2809
	"	4:15	40	00	-	-	2812
	"	5:15	41	00	-	-	2812
	"	6:15	42	00	-	-	2812
	"	7:15	43	00	-	-	2816
	"	8:15	44	00	-	-	2816
	"	9:15	45	00	-	-	2816
	"	10:15	46	00	-	-	2816
	"	11:15	47	00	-	-	2816
	"	12:15 PM	48	00	-	-	2816
	"	1:15	49	00	-	-	2816
	"	2:15	50	00	-	-	2816
	"	3:15	51	00	-	-	2816
	"	4:15	52	00	-	-	2816
	"	5:15	53	00	-	-	2816
	"	6:15	54	00	-	-	2816
	"	7:15	55	00	-	-	2816
	"	8:15	56	00	-	-	2816
	"	9:15	57	00	-	-	2816
	"	10:15	58	00	-	-	2816
	"	11:15	59	00	-	-	2816
5/24	"	12:15 AM	60	00	-	-	2816
	"	1:15	61	00	-	-	2816
	"	2:15	62	00	-	-	2816
	"	3:15	63	00	-	-	2816
	"	4:15	64	00	-	-	2838
	"	5:15	65	00	-	-	2854
	"	6:15	66	00	-	-	2864
	"	7:15	67	00	-	-	2867
	"	8:15	68	00	-	-	2867
	Pulled Bombs	9:00	68	45	-	-	2867
	Re-Chart Bombs, Run Static						
	Gradient & Hung Bombs						
	@ 10,300'	11:00	70	45	2210 DWT	-	2867
	Started 1st Rate	11:15	71	00	2210	-	2867
	Flowing					MCED	
	Finished 1st Rate	12:15 PM	1	00	2165	347.04	2773
	& Started 2nd Rate						
	Finished 2nd Rate	1:15	1	00	2118	568.30	2706
	& Started 3rd Rate						
	Finished 3rd Rate	2:15	1	00	1978	875.79	2520
	& Started 4th Rate						
	Finished 4th Rate	3:15	1	00	1742	1133.83	2298
	& Pulled Bombs						