

- Page 2
12. Testing, logging, and coring program -  
Drill Stem Tests may be run in the Morrow, Bone Springs,  
or Strawn. No coring will be done.  
Logging - A Compensated Neutron - formation density gamma  
ray log will be run from TD to surface. A resistivity log  
with gamma ray will be run from TD to 3000'.
  13. Abnormal pressures or temperatures and possible H<sub>2</sub>S gas -  
None anticipated.
  14. Anticipated starting date and duration of the drilling and completion  
of well -  
Commence drilling - May 1, 1982 (Approx.)  
Complete Well - July 1, 1982 (Approx.)