

CHRONOLOGICAL DAILY REPORT

NEW MEXICO - MAINTENANCE

Avalon Bone Spring

BURTON FLAT FED B-1

Sec 1, T21S, R27E

Eddy Co., NM

Operator: Presidio Exploration, Inc. WI: 1.00

NRI: .8540509

- 06/14/94 **FIRST REPORT.** PO: RDMO. Description of operations last 24 hrs: SITP 125#; SICP 170#; MIRU; bled off press; RIH w/2-7/8" swb mandrel to top of seating nip; pmp 5 bbls lease crude dn tbg; 15 bbls lease crude dn csg; NU BOP; POOH w/mud anchor; 4' perf sub; seating nip; anchor catcher (not set) & 167 jts 2-7/8" tbg; btm @ 5238 ±; RIH & tag PBTD @ 5618±; prod string as follows:
- | | |
|-------------------------|----------|
| Seating nip | 1.10 |
| 174 jts 2-7/8" 6.5# tbg | 5437.93 |
| 1 4' 2-7/8" pup | 4.00 |
| 1 jt 2-7/8" tbg | 28.25 |
| KB | 14.00 |
| Pipe above ground level | -2.00 |
| Seating nip @ KB | 5483.28± |
- ND BOP; NU wellhead; SDFN.
NOTE: Did not find plunger; tbg in fair condition.
DC: \$1,750 CC: \$1,750
- 06/15/94 PO: SI wait on plunger equipment. Description of operations last 24 hrs: RDMO; SITP 0; SICP 0.
DC: \$0CC: \$1,750
- 06/16/94 SITP 0#; SICP 0#; RU swab unit FL @ 4400' made 4 swab runs; FL @ sn RDMO (est Fluid made 8 Bbls Burton Flat B2 & B1 swabbing into same tank.)
DC: \$200 CC: \$1,950
- 08-22-94 Check plunger action. Plunger not getting to bottom. SWI. Call rig 1; production 5 MCF/D. Will up to 270 psi in 12 hrs.
- 08-23-94 RU Pride Well Service. RIH w/swab - went to SN @ 5483'. RIH w/undersized broach; went to SN. RIH w/full 2 1/4" ID cutting broach. Stopped @ ±500'. Pull tbg to crimped joint; LD jt. SION.
- 08-24-94 RIH w/cutting broach. Performed operation six more times, LD 7 total bad joints. Replaced tbg with joints from B-2, approx. same length. Ran broach to bottom. RD.
- 08-25-94 TP 210 psi. CP 230 psi. Dropped plunger. Set up for 2 hrs off, 30 mins on. Current rate 30 MCF/D and building. Plunger tripping 7 times/day. **FINAL REPORT** CC: \$4500 (apx.)
- 10/26/94 MIRU; load back side w/50 Bbls field prod wtr & tbg w/10 Bbls; TOH w/175 jts 2-7/8" 6.5# N-80 8rd tbg & CN = 5464.23 SLM; no tbg anchor IH; RU WSI logging truck & run GR/CBL/CCL fr/5500-2500'; good cmt bond; SDFN; prep to set CIBP. DC: \$6,335
CC: \$6,335