

NEW MEXICO OIL CONSERVATION COMMISSION
DRAWER DD
ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Exxon Inc.</u>		Lease <u>N.M. D P ST.</u>		Well # <u>1</u>	
Location of Well	Unit <u>F</u>	Section <u>28</u>	Township <u>20</u>	Range <u>28</u>	County <u>Eddy</u>
Drilling Contractor <u>N/A</u>			Type of Equipment <u>ROTARY</u>		
* Witness <u>APPROVED CASING PROGRAM</u>					
Size of Hole	Size of Casing	Weight Per Foot	New or Used	Depth	Sacks Cement
<u>26"</u>	<u>20'</u>	<u>94</u>	<u>NEW</u>	<u>46'</u>	<u>CIRC</u>
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>54.5</u>	<u>NEW</u>	<u>600'</u>	<u>CIRC</u>
* <u>11"</u>	<u>8 5/8"</u>	<u>24</u>	<u>NEW</u>	<u>2500'</u>	<u>CIRC</u>
Casing Data: <u>1 1/8"</u> <u>5 1/2</u> <u>14-15.5</u> <u>NEW</u> <u>5300'</u> <u>TIE BK.</u>					
Surface <u> </u> joints of <u>8 5/8"</u> inch <u>24</u> # Grade <u>J-55</u> (Approved) (Rejected)					
Inspected by <u>M.S.</u> date <u>10/13/83</u>					
Cementing Program					
Size of hole <u>11"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u> </u>					
Type of Shoe used <u>guide</u> Float collar used <u>yes</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>2663'</u> Set <u>2663'</u> Feet of <u>8 5/8"</u> inch <u>24</u> # Grade <u>J-55</u>					
New-used csg. @ <u>2663'</u> with <u>300 1/4"</u> <u>cellulose</u> <u>290cc</u> cement around shoe					
+ <u>480</u> sax <u>B.J. Hite</u> additives (<u>1/4"</u> <u>cellulose</u> , <u>5#</u> <u>gilsonite</u>)					
Plug down @ <u>1:30</u> (AM) (PM) Date <u>10/14/83</u>					
Cement circulated <u>No</u> No. of Sacks <u>-0-</u>					
Cemented by <u>B.J. Hite</u> Witnessed by <u>Mike Stubblefield</u>					
Temp. Survey ran @ <u>8:00</u> (AM) (PM) Date <u>10/14/83</u> top cement @ <u>360'</u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u>Full returns during cement job until plug was bumped.</u>					
<u>Full returns to TD.</u>					
<u>Operator did not have dily head coming out of reel</u> <u>Started dily with fresh wire + ended @ TD cut line.</u>					

1. Ran 1" tly + tagged TOC @ 360'
pumped 140 sx C
cement circulated to surface.