

OIL CONSERVATION DIVISION

P. O. BOX 2088

SANTA FE, NEW MEXICO 87500

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	<input checked="" type="checkbox"/>
LAND OFFICE	<input checked="" type="checkbox"/>
OPERATION	<input checked="" type="checkbox"/>

RECEIVED BY

MAR 07 1984

O. C. D.

ARTESIA, OFFICE

5a. Indicate Type of Lease

State ☐Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A PREVIOUSLY ABANDONED WELL. USE "APPLICATION FOR PERMIT - II" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐GAS WELL ☒OTHER ☐

Name of Operator

Yates Petroleum Corporation ✓

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER K 1980 FEET FROM THE South LINE AND 2100 FEET FROM
THE West LINE, SECTION 23 TOWNSHIP 21S RANGE 26E NMPM.

7. Unit Agreement Name

8. Farm or Lease Name

South Avalon YI Com

9. Well No.

1

10. Field and Pool, or Whicat

Und. Burton Flat Morrow

15. Elevation (Show whether DF, RT, GR, etc.)

3140' GR

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐TEMPORARILY ABANDON ☐PULL OR ALTER CASING ☐PLUG AND ABANDON ☐CHANGE PLANS ☐OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐COMMENCE DRILLING OPNS. ☐CASING TEST AND CEMENT JOBS ☐OTHER ☐ALTERING CASING ☐PLUG AND ABANDONMENT ☐Intermediate Casing ☒

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Ran 51 joints of 9-5/8" 40# J-55 ST&C casing set 2221'. 1-Texas Pattern notched guide shoe set 2221'. Insert flapper float set 2181'. Cemented w/800 sacks Pacesetter Lite "C", 1/4#/sack celloseal, 10#/sack Hiseal and 2% CaCl2. Tailed in w/250 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 9:08 PM 2-28-84. Bumped plug to 1000 psi, released pressure and float held okay. Cement circulated 50 sacks. WOC. Drilled out 1:45 AM 3-1-84. WOC 28 hrs and 37 minutes. Nipped up and tested to 1000 psi for 30 minutes, okay. Reduced hole to 7-7/8". Drilled plug and resumed drilling.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Leslie A. ClementsTITLE Production SupervisorDATE 3-7-84

Original Signed By

Leslie A. Clements

Supervisor District II

APPROVED BY _____

TITLE _____

DATE MAR 08 1984

CONDITIONS OF APPROVAL, IF ANY: