

ARTESIA, NEW MEXICO

FIELD REPORT FOR CEMENTING OF WELLS

Operator <u>Eppon</u>		Lease <u>N. M. D. P. ST.</u>		Well # <u>5</u>	
Location of Well	Unit <u>A</u>	Section <u>28</u>	Township <u>20</u>	Range <u>28</u>	County <u>Adair</u>
Drilling Contractor	<u>N/A</u>		Type of Equipment <u>Rotary</u>		
<u>APPROVED CASING PROGRAM</u>					
Size of Hole <u>26"</u>	Size of Casing <u>20"</u>	Weight Per 94# Foot	New or Used <u>New</u>	Depth <u>40'</u>	Sacks Cement <u>circ.</u>
<u>17 1/2"</u>	<u>13 3/8"</u>	<u>48#</u>	<u>00</u>	<u>610'</u>	<u>00</u>
<u>11"</u>	<u>8 5/8"</u>	<u>24#</u>	<u>00</u>	<u>2500'</u>	<u>00</u>
<u>7 7/8"</u>	<u>5 1/2"</u>	<u>14 + 15.5</u>	<u>00</u>	<u>5800'</u>	<u>700'</u>
Casing Data:					
Surface <u> </u> joints of <u> </u> inch <u> </u> # Grade <u> </u>					
(Approved) (Rejected) <u> </u>					
Inspected by <u> </u> date <u> </u>					
Cementing Program					
Size of hole <u>11"</u> Size of Casing <u>8 5/8"</u> Sacks cement required <u> </u>					
Type of Shoe used <u>guide</u> Float collar used <u>yes</u> Btm 3 jts welded <u>yes</u>					
TD of hole <u>2501'</u> Set <u>2500'</u> Feet of <u>8 5/8"</u> Inch <u>24</u> # Grade <u>K-55</u>					
New-used csg. @ <u>2500'</u> with <u>300</u> 2% sacks neat cement around shoe					
+ <u>700</u> sac <u>C</u> additives <u>(470 gels, 1/4# celoflakes)</u>					
Plug down @ <u>5:30</u> (AM) (PM) Date <u>3/25/84</u>					
Cement circulated <u>No</u> No. of Sacks <u>-0-</u>					
Cemented by <u>Dowell</u> Witnessed by <u>Mike Stubblefield</u>					
Temp. Survey ran @ <u>4:30</u> (AM) (PM) Date <u>3/26/84</u> top cement @ <u>450'</u>					
Casing test @ <u> </u> (AM) (PM) Date <u> </u>					
Method Used <u> </u> Witnessed by <u> </u>					
Checked for shut off @ <u> </u> (AM) (PM) Date <u> </u>					
Method used <u> </u> Witnessed by <u> </u>					
Remarks: <u> </u>					
<u>6 centralizers 1-2-3-5-7 jts off bottom.</u>					
<u>Cement bridged off while pumping plug.</u> <u>full returns to TD.</u>					
<u>Total Displacement 156 BBLs</u>					
<u>displacement pumped 89 1/2 BBLs</u>					

1. Run 1" + Tugged TOC @ 430'
Pumped 156 sx C
cemented circulated to surface.