


NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANITARY	☒
FILE	☒
U.S.G.A.	☒
LAND OFFICE	☒
OPERATION	☒

OIL CONSERVATION DIVISION

P.O. BOX 2080
SANTA FE, NEW MEXICO 87501



Form C-103
Revised 10-1-77

5a. Indicate Type of Lease
State ☐ For ☒
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSED TO BE PLUG BACK TO DIFFERENT RESERVOIR. USE APPLICATION FOR PLUG BACK TO DIFFERENT RESERVOIR.)

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Santa Fe Energy Company	8. Farm or Lease Name Vernon Fed Com
3. Address of Operator 500 W. Illinois, Midland, TX 79701	9. Well No. ly
4. Location of well UNIT LETTER J 1930 FEET FROM THE East LINE AND 1980 FEET FROM THE South LINE, SECTION 25 TOWNSHIP 21S RANGE 27E NMPM.	10. Field and Pool, or Wildcat Undes E Carlsbad Morrow
11. Elevation (Show whether DF, RT, GR, etc.)	12. County

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	
		OTHER ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-26-84 * Set 7" @ 9243' - 23# N-80 hole size 7 7/8"
Cmt w/425 sx Howco lite, 0.3% CFR-2, slurry weight 12.7, slurry volume 782 cu. ft followed by 100 sx Class H, 0.5% CFR-2, 0.4% Halad 22, 5#/sk KCl, slurry weight 15.8, slurry volume 118 cu. ft. WOC 30 3/4 hr - test to 3000 psi, 30 min.

* The 7" casing was run because of hole problems encountered which necessitated the use of an extra casing string.

9-18-84 Set 4 1/2" liner @ 11,997', 11.60#, K-55 hole size 6 1/4". Ran 4 centralizers on Jts 4, 7, 52, & 55. Cmt w/425 sx Cl H w/6/10% Halad 22-A, 4/10% CFR-2, 5# KCl, slurry weight 16.4#/bbl, slurry volume 80 bbls. Top of liner @ 8950'. WOC 6 hrs. Test casing to 1000 psi - test liner to 2000 psi. RR @ 2:00 PM 9-20-84. WO completion unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Billie Hood Billie Hood TITLE Sr. Production Clerk DATE 10-31-84

APPROVED BY Leslie A. Clements Original Signed By Leslie A. Clements DATE NOV 5 1984
CONDITIONS OF APPROVAL, IF ANY: Supervisor District II