

STATE OF NEW MEXICO  
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	<input checked="" type="checkbox"/>
FILE	<input checked="" type="checkbox"/>
U.S.G.S.	
LAND OFFICE	
OPERATOR	<input checked="" type="checkbox"/>

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

RECEIVED BY  
OCT 02 1984  
O. C. D.  
ARTESIA OFFICE

Form C-103  
Revised 10-1-73

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☐ GAS WELL ☒ OTHER ☐

Name of Operator

Yates Petroleum Corporation

Address of Operator

207 South 4th St., Artesia, NM 88210

Location of Well

UNIT LETTER 0 660 FEET FROM THE South LINE AND 2150 FEET FROM East THE LINE, SECTION 2 TOWNSHIP 20S RANGE 29E NMPM.

5a. Indicate Type of Lease

State ☒

For ☐

5. State Oil & Gas Lease No.

LG 2041

7. Unit Agreement Name

8. Farm or Lease Name

Anthill "AAK" State

9. Well No.

1

10. Field and Pool, or Wildcat

Burton Flats Morrow

15. Elevation (Show whether DF, RT, GR, etc.)

3296 4181.3 GR

12. County

Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

INFORM REMEDIAL WORK ☐

PLUG AND ABANDON ☐

REMEDIAL WORK ☐

ALTERING CASING ☐

TEMPORARILY ABANDON ☐

COMMENCE DRILLING OPNS. ☒

PLUG AND ABANDONMENT ☐

WELL OR ALTER CASING ☐

CHANGE PLANS ☐

CASING TEST AND CEMENT JOBS ☐

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 20" hole at 1:45 PM 8-31-84. Set 40' of 20" conductor pipe. Resumed drilling 17-1/2" hole with rotary tools 10:30 PM 9-19-84. Ran 15 joints 13-3/8" 54.5# J-55 ST&C casing set at 635'. 1-Texas Pattern notched guide shoe set at 635'. Insert float set at 593'. Cemented w/250 sacks Pacesetter Lite, 5#/sack HiSeal, 1/4#/sack celloseal and 3% CaCl2. Tailed in w/300 sacks Class "C" 2% CaCl2. Compressive strength of cement - 1250 psi in 12 hrs. PD 7:30 PM 9-20-84. Bumped plug to 800 psi, released pressure, and float held okay. Cement did not circulate. WOC 6 hrs. Ran Temperature Survey and found top of cement at 35'. Ran 1". Tagged cement at 30'. Spotted 65 sacks Class "C" Neat. PD 4:45 AM 9-21-84. Cement circulated 10 sacks. WOC. Drilled out 10:45 AM 9-21-84. WOC 15 hours and 15 minutes. NU and tested to 1000# for 30 minutes, OK. Reduced hole to 11". Drilled plug and resumed drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Signed Leslie A. Clements TITLE Production Supervisor

DATE 10-1-84

PROVED BY Leslie A. Clements

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

Supervisor District II