

ANDREWS DISTRICT
Drilling Report

DATE	DEPTH	REMARKS
2/8/86		SITP 2400. FLWD DN 1 HR, IFL 6000, 10 HST REC'D 25 BLW, 157 BLWTR. FFL 9800, 4' FLARE
2/9/86		SITP 2400. FLWD DN 1 HR. ACDZ 12,264 GALS 15% MS, 9400 GALS CO2, RATE 11 BPM, AP 8500, 315 BALL SEALERS, BALLED OUT @ 9000#. SURGE OFF BALLS. FLUSH TBG. ISIP 3300, 15 MIN SIP 3150, SI 1½ HRS. SITP 2700, 19 HST REC'D 250 BLW, 242 BLWTR, FTP 40#. SPRAY OF WTR. 15' FLARE. CK 24/64
2/10/86		24 HFT, CK 3/4", FTP 40#, 15' FLARE. REC'D 65 BLW, 177 BLWTR
2/11/86		FISH MANDREL OUT OF HEAD. 24 HFT, 32/64" CK, FTP 65#, 15' FLARE, REC'D 2 BW/HR, 147 BLWTR
2/12/86	\$282,804	24 HFT, CK 1/2", FTP 65, REC'D 35 BLW, 15' FLARE, 1 RN W/SWB TO 9820, REC'D NO FL, 112 BLWTR
2/13/86		6 HFT, CK 1/2", FTP 30#, 2 SWB, NO REC, 3 HFT, 14/64" CK, FTP 200#. 14 HFT, CK 18/64", FTP 325#, 15' FLARE, TOTAL 1WR 30 BBLs, 82 BLWTR
2/14/86	\$286,600	1 SWB RN 9800', REC'D NO FL, CK 16/64, 22 HFT, FTP 350#, 15' FLARE, REC'D 30 BLW, 52 BLWTR, CL 59,000
2/15/86	\$287,600	7 HFT, 12/64" CK, 550# FTP, REC'D 7 BLW, 45 BLWTR, RU WELL TEST SEP, 17 HFT, 18/64" CK, 340# FTP, 300# BP, 330 KCF/D, 25 BLW, 20 BLWTR, CL 59,000
2/16/86		24 HFT, 18/64" CK, 310# FTP, 300# BP, 300 KCF/D, 20 BLW, 27 BNW, CL 58,000. PREP TO RUN BU
2/17/86	\$289,704	5-3/4 HFT, 18/64" CK, 320# FTP, 300# BP, 300 KCF/D, 11 BW, CL 58,000 PPM. RU JARREL, RAN 72 BHP BOMBS @ 10:45 AM. SI FOR BU
2/18/86		SI FOR BHP BU
2/19/86		SI FOR BHP BU. PREP TO 4' PT
2/20/86		POH W/BOMB. SITP 2800, RAN 4 PT
		PT FTP CK BP KCF/D
	one hour	1 2701 5/64 490 354 14.75 min. 1 min
	per	2 2570 6/64 490 484 22.17
	the log	3 2365 8/64 500 674 25.75
		4 2110 9/64 495 959 31.74 1 BLW.
		122.96 - 41.12
		F.R.W. 2/19/86 X 6
		avg. 617.76 = 24.5 min

AFE _____ FRR COST _____
 AMT. BUDGETED _____ AMT. REM. FOR COMPL. _____
 OBJECTIVE _____
 APPROVED LOCATION: _____
 CONTRACTOR _____ FIELD _____ WELL NAME _____ NM EV COM 1