

ANDREWS DISTRICT
Drilling Report

DATE	DEPTH	REMARKS
		REC'D 22 BLW, 6 BLWTR, CL = 33,000 PPM
1/2/85		24 HFT, 50# BP, CK 18/64, TP 110#, 231 MCF, REC'D 30 BW
		ALW REC'D CL 33,000 PPM
1/3/86		24 HFT, BP 50#, CK 18/64", TP 120#, 253 MCF REC'D 17 BW
		CL 32,000 PPM
1/4/86		24 HFT, 50# BP, CK 18/64, TP 110, 260 KCF, REC'D 19 BW,
		CL 33,000
1/5/86	\$194,601	24 HFT, 18/64" CK, 50# BP, 100# TP, 253 KCF/D, 18 BW,
		CL 33,000
1/6/86	\$195,701	24 HFT, 18/64" CK, 50# BP, 117# FTP, 253 KCF/D, 17 BW, CL
		33,000
1/7/86	\$196,701	11 HFT, 18/64" CK, 50# BP, 110# FTP, 253 KCF/D, REC'D 8 BW,
		CL 33,000. SI, RD WELL TESTERS.
1/8/86		SI
1/9/86		SITP 2250.
1/10/86		SITP 2500, SICP 800.
1/11/86		SITP 2800, SICP 1250
1/12/86		SITP 2800, SICP 1500
1/13/86		SITP 2800, SICP 1900.
1/14/86		SITP 3000, SICP 2000.
1/15/86		SITP 3000, SICP 2350
1/16/86		SITP 3000, SICP 2400, BLED CSG TO 0 IN 10 MIN
1/17/86		SITP 3100, SICP 800.
1/18/86		SITP 3100, SICP 1575, BLED CSG TO 600
1/19/86		SITP 3150, SICP 1210.
1/20/86		SITP 3000, SICP 1400.
1/21/86		SITP 3050, SICP 1900, BLED TO 0 IN 15 MIN
1/22/86		SITP 3050, SICP 790.
1/23/86		SITP 3050, SICP 1400, BLED OFF.
1/24/86	\$205,540	SITP 3100, SICP 950.
1/25/86		SITP 3100, SICP 1450, TO RU MON.
1/26/86		SITP 3100, SICP 1750.
1/27/86		SITP 3150, SICP 1000.
1/28/86		MIRU WSU, SITP 3150, SICP 1250, SET PLUG IN F NIPPLE @ 10,815
		TEST PLUG TO 500#, OK. NU BOP. TEST TO 1000#, OK. SPOT 2 SX
		SD ON PKR. POH W/TBG. DUMP 30' CMT ON SD. PREP TO LOG & PERF
1/29/86		RAN GR CCL LOG. PERF 10,001-10,391, 2 SPF, 282 SHOTS, RIH W/

FRR COST _____

AFE _____ AMT. BUDGETED _____ AMT. REM. FOR COMPL. _____

OBJECTIVE _____

APPROVED LOCATION: _____

CONTRACTOR _____ FIELD _____ WELL NAME _____

NM SJ EV
COM 1