

ANDREWS DISTRICT
Drilling Report

DATE	DEPTH	REMARKS
12/3/85		1500#, OK. RIH W/4" BIT, 6 3-1/8 DCS, 84 JTS TBG. SI
12/4/85		RIH 1/67 JTS 2-7/8 TBG. TAG @ 4716. TEST RAMS TO 1500#, OK. DRLD CMT TO 4855 (DV TOOL). POH, RIH W/4" STRING MILL. SI
12/5/85	\$47,047	POH W/MILL. RIH W/4-1/8 MILL. DV TOOL @ 4855. POH STRING MILL RIH W/4" BIT. TAG @ 11,660. CIRC HOLE W/3" KCL. TEST CSG TO 2000#, OK. SI.
12/6/85	\$50,100	POH W/TBG. RAN GR CCL 11,631-10,631. RIH W/BAKER FAB ON WL AS PER PROCEDURE. SET @ 10,800. SI
12/7/85	\$67,162	POH W/20 JTS. RU TBG TESTERS. TEST IN HOLE, 347 JTS TO 7000#. INSTALL TREE. TESTED TO 5000#, OK. TEST BACKSIDE TO 1500#. OK. SWB DN TO 3000'. SI. PREP TO PERF
12/8/85	\$87,437	RU SCHLUMBERGER. PERF 5" CSG 4 SPF, 188 SHOTS. NO SHOW. RD WL. 3 MISFIRES. PERF INTERVAL 10,962-11,355.
12/9/85	\$88,782	SITP 0. IFL 3500. 9 1/2 HST REC'D 35 BW. NO SHOW OF GAS. FEL 9800. PREP TO ACDZ
12/10/85	\$108,274	SITP 0. IFL 9400. RAN BASE GR TEMP LOG. ACDZ PERES 10,962- 11,355 W/3600 GALS 7 1/2% HCL. RA TAG @ N2 + 342 BALL SEALERS. MP 5200. AP 4100. AR 5.5 BPM. 155 BLWTR. ISIP 3400. 15 MIN SIP 3050. NO BALL ACTION. RAN 1, 2 & 4 HR TEMP LOGS. 4 HR SITP 2300#. OPEN ON 18/64" CK. 1 1/2 HFT REC'D 12 BLW. WELL DIED. 143 BLWTR. SI
12/11/85	\$110,781	SITP 1800. CP 0. CK 18/64". BLED OFF IN 10 MIN. IFL 1800. 9 1/2 HST REC'D 100 BLW. FFL 10,600. 1000' FE/HR. SMALL BLOW OF GAS. 2' FLARE. 43 BLWTR
12/12/85	\$112,558	SITP 2100. BLED OFF IN 1 HR. IFL 2500. 9 1/2 HST REC'D 22 BW. FFL 10,800. 21 BLWTR
12/13/85	\$113,812	SITP 2200. CK 30/64. FLWD 15 MIN & DIED. 8 1/2 HST. IFL 6000. REC'D 17 BLW. 4 BLWTR. FFL 8000. 3' FLARE
12/14/85	\$114,961	SITP 2300#. 8 1/2 HST. 0 CSG 2300 PSI IN 40 MIN ON 30/64 CK IFL 6500. REC'D 11 BW. ALL LW BACK. FFL 8000 3' FLARE
12/15/85		SITP 2300. CSG 0. OPEN ON 12/64 CK. FLOW 3 HRS ON 90#'s. REC'D ALL FLUID. HAD 3' FLARE. MADE 2 SWAB RUNS. WELL SWBD DRY 1ST RUN
12/16/85		SD FOR SUNDAY
12/17/85		3100# SITP. 1250# SICP. OPEN CSG UP. BLED TO 0 IN 40 SEC. OPEN TBG ON 1/2" CK. WELL DIED IN 30 MIN. RIH SWAB. FL @ SURE SWAB TO 1500'. WELL KICKED OFF. FLWD 1 HR. 3' FLARE. RIH

FRR COST _____

AFE _____ AMT. BUDGETED _____ AMT. REM. FOR COMPL. _____

OBJECTIVE _____

APPROVED LOCATION: _____

CONTRACTOR EXETER 67 FIELD _____ WELL NAME NM ST EV
COM 1