

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TR
(Other instructions
verse side)

No. 1004-0135
August 31, 1985
LOCATION AND SERIAL NO.

NM 14768-B

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

GAS LIFT SALES & SERVICE, INC.

3. ADDRESS OF OPERATOR

2290 W. INDUSTRIAL MIDLAND, TEXAS 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface

Unit Letter H, 1650' FNL & 660' FEL, Section 11. T-21S, R-27E

14. PERMIT NO.

N/A

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3261.7 RKB

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

WILDERSPIN FEDERAL

9. WELL NO.

3

10. FIELD AND POOL, OR WILDCAT

N.W. FENTON (Delaware)

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 11 T-21S, R-27E

12. COUNTY OR PARISH 13. STATE

Eddy

New Mexico

16

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PERM OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETION

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANT

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form)

17. DESCRIBE THE COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Rigged up workover unit. Set CIBP @ 1920'. Shot 4 squeeze holes @ 1890'. Set cement retainer. Pumped 1500 gals. tempo seal cross-linked gel, 250 sx lite & 50 sx neat cement. Ran temperature survey, showed cement top @ 191'. Drilled out retainer & cement. Tested to 1000#. Broke down. Squeezed w/ 100 sx Class C w/ 3% Calcium Chloride, pressured to 2000#. Put 26 sx into formation. Drilled out. Pressured to 1500# for 15 min. Held ok. Drilled out CIBP. Put well on production.

ACCEPTED FOR RECORD

MAR 7 1986

CARLSBAD, NEW MEXICO

I hereby certify that the foregoing is true and correct.

SIGNED

TITLE Vice President

DATE 3-3-86

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side