

UNITED STATES DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Form approved
Budget Bureau No. 1004-0135
Expires August 31, 1985

NEW MEXICO 88240

LEASE DESIGNATION AND AERIAL NO.

NM-027801

IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐
2. NAME OF OPERATOR
Conoco Inc.
3. ADDRESS OF OPERATOR
P.O. Box 460 - Hobbs, New Mexico 88240
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
1400' FNA & 990' FWL - Unit Letter E
14. PERMIT NO.
30-015-25511
15. ELEVATIONS (Show whether DF, RT, GR, etc.)
16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data
17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and completion of work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF
FRACTURE TREAT
SHOOT OR ACIDIZE
REPAIR WELL
(Other)

PULL OR ALTER CASING
MULTIPLE COMPLETE
ABANDON*
CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF
FRACTURE TREATMENT
SHOOTING OR ACIDIZING
(Other)
REPAIRING WELL
ALTERING CASING
ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

Work started on 9/7/88. MI RU. Clean out from 5892'-5914'. POOH.
G11H testing workstring to 8000 psi, Hg okay. Set pki at 5682'. Load
backside w/126 BFW to 1000 psi. Rmpd 260 frac pad, OS activator
Rmpd broke down. Shut down. Press backside to 1100 psi. Rmpd 476
bbls 40" pad at 20 BPM, 4150 psi. Rmpd 3000 gals 2" sand at 20 BPM,
4150 psi start, 3950 psi end. Rmpd 6000 gals 20" sand at 20 BPM, 3950
psi start, 3950 psi end. Rmpd 6000 gals 3" sand at 20 BPM, 3950 psi start,
3950 psi end. Rmpd 6000 gals 4" sand at 20 BP, 3950 psi start, 3950
psi end. Rmpd 5000 gals 5" sand at 20 BPM, 3950 psi start, 4000" end.
Rmpd 5000 gals 5" resin coated sand at 20 BPM, 4000" start, 4200"
end. Rmpd 35 bbls flush at 20 BPM. Shut down 2 days. Drill out resin
coated sand to TD. Run producing equipment. Work Completed 9/15/88.

I hereby certify that the foregoing is true and correct

TITLE Administrative Supervisor

DATE 11/5/88

TITLE

DATE November 19, 1988

See instructions on Reverse Side

NOV 29 1988

SJS

RECEIVED

JUL 5 1988

OCD
HOBBS OFFICE