

RECEIVED 47

OCT 22 1986

O. C. D.

3006' ARTESIA, OFFICE

MORNING REPORT
DATE

DAY

NARRATIVE

6/10/86	10	Drilling with 6 3/4" bit to 3006'.
6/11/86	11	Drilling with 6 3/4" bit to 3510'.
6/12/86	12	Drilling with 6 3/4" bit to 4045'.
6/13/86	13	Drilling with 6 3/4" bit to 4560'.
6/14/86	14	Drilling with 6 3/4" bit to 5090'.
6/15/86	15	Drilling with 6 3/4" bit to 5322'.
6/16/86	16	Drilling with 6 3/4" bit to 5587'.
6/17/86	17	Drilling with 6 3/4" bit to 5722'. Total depth. Start electric logging.
6/18/86	18	Finish electric logging. Circulate and condition hole for 5 1/2" production liner. Set 5 1/2" liner at 5722-2199'. Cement with a lead slurry of 400 sacks Trinity Lite Water + 1/4 #/sx Cellofane Flake and a tail slurry of 140 sacks of Class 'C' + 1/4 #/sx Cellofane Flake. Plug did not bump due to high pump pressure. Had 6 bbls. of displacement remaining. Checked float equipment to make sure it held. Start pulling out of the hole with drill pipe and hanger tool.
6/19/86	19	Finish pulling out of the hole with drill pipe and hanger tool. Release rig at 2:00 P.M. 6/18/86.

End of Report