

NO. OF COPIES RECEIVED	
DISTRIBUTION	
ANTA FE	
FILE	
J.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

RECEIVED

OCT 13 '87

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT DEPTH. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

ARTESIA, OFFICE

3a. Indicate Type of Lease
State ☐ Fee ☒

3. State Oil & Gas Lease No.

7. Unit Agreement Name

8. Farm or Lease Name
Tracy F

9. Well No.
1

10. Field and Pool, or Wildcat
Wildcat - Bone Springs

UNIT LETTER 0 660 FEET FROM THE South LINE AND 1980 FEET FROM
THE East LINE, SECTION 8 TOWNSHIP 20S RANGE 28E NMPM.

15. Elevation (Show whether DF, RT, GR, etc.)

3277' GR 3276.8

12. County
Eddy

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
WELL OR ALTER CASING ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☒

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

OTHER ☐

OTHER ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

T.D. 2200' Anhydrite & Salt. Prep to drill ahead. Drilled a 11" hole from 468' to a T.D. of 2200' in Anhydrite & Salt. Ran and set 51 joints (2187.94') of 8 5/8" OD 24# @ 2197.94' and cemented w/ 500 sacks TWL + 4% Gel + 5# Gilsonite + 0.25# Flocele /sack cement + 200 sacks Class C + 2% CACL₂ cement. PD @ 1200 CDT 10/3/87. Cement did not circulate to surface. WOC 6 hrs. Ran TS. TOC 1050'. RIH w/1" + tbg. to 600'. Rec. NMOCD approv. to cmt. csg. @ 600'. M & P 100 sacks Class C w/2% CACL₂ cement. WOC 2 hrs. RIH w/1" Tubg. & Tagged cement @ 510'. M & P 100 sacks Class C w/2% CACL₂ cement. Cmt. did not circulate. WOC 2 hrs. RIH w/1" tbg. @ tagged cmt. @ 187'. M & P 100 sacks Class Cement & circulate cement to the surface. WOC 18 Hrs. Tested 8-5/8" OD Casing to 1200# for 30 min. - OK.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

WED J. A. Vetrano TITLE District Oper. Mgr.-Prod.

DATE 10-6-87

Original Signed By
Les A. Clements

PROVED BY Supervisor District II

TITLE

DATE OCT 21 1987

CONDITIONS OF APPROVAL, IF ANY: