

Attachment I

Item 17 (Continued)

5. RU wireline company. Ran GR log to position perf guns. RD wireline company. Set pkr @ 9561'. ND BOP's. NU tree. RD pulling unit. Dropped bar and perforated Morrow Sand 9623'-35', 9672'-79', and 9700'-12' w/4 JSPF using 90° phasing & 32 gram charges. (Total 124 holes)
6. Placed well on test.