

8. LOGGING PROGRAM: Open hole logs will be run at total depth. It is planned that electric logs will include a CNL/FDC/GR log.
9. ABNORMAL PRESSURES, TEMPERATURES: None anticipated.
10. ANTICIPATED STARTING DATE: It is planned that operations will commence about December 28, 1987. Duration of drilling, testing and completion operations should be 6 to 10 weeks.