

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.
NM-34246

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME
PFI Amoco 19 Federal

9. WELL NO.
3

10. FIELD AND POOL, OR WILDCAT
Happy Valley Morrow Gas

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 19, T22S, R26E

12. COUNTY OR PARISH 13. STATE
Eddy New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
Primary Fuels, Inc.

3. ADDRESS OF OPERATOR
PO Box 569, Houston TX 77001

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1780' FNL & 2573' FEL of Section 19

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

3384.7' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other) Run & cement casing

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

03/04/88 Spudded 17-1/2" hole.

03/07/88 Ran 10 jts 48# J-55 ST&C + 4 jts 54.50# J-55 ST&C 13-3/8" casing. Set @ 596' KB. Cemented w/10 BFW + 20 sx Howco Lite w/500 gal flocheck II + 10 BFW + 20 sx Howco Lite w/500 gal flocheck II + 100 sx premium plus thixset w/ 10#/sk gilsonite + 1/4#/sk flocele @ 14.0 ppg + 260 sx Howco Lite premium plus w/ 1/4#/sk flocele + 2% CaCl2 @ 12.7 ppg. Tail w/250 sx premium plus w/2% CaCl2 @ 14.8 ppg. Displace w/87 BFW. Bump plug w/ 450 PSI. Float held. CIP 0920 MST 3/7/88. Circ 180 sx to surface. WOC 3 hrs. Cut 13-3/8" & install head. Tst to 400 PSI. Tst BOP & casing to 1000 PSI (blind). TIH. Drld FE & cmt. Tst casing, hydril pipe rams to 1000 PSI. Drld cmt & shoe.

BLM REPRESENTATIVE: JOSE SANCHEZ, CARLSBAD OFFICE

I hereby certify that the foregoing is true and correct

SIGNED

TITLE Mgr-Drilling & Production

DATE 3/8/88

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

SJS