



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

09/23/97 Days- 83; TD- 4950; PBTD- 3800; TYING IN BATTERY
EQUIPMENT; Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20
holes; Csg- 5 1/2" 15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0;
MCF/D- 0; BWPD- 0; Tying in battery equipment.
DWC-\$ 643 CWC-\$ 476,209 CMIC- CD

09/24/97 Days- 84; TD- 4950; PBTD- 3800; LAY FLOWLINE; Cherry Canyon
(IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2" 15.5J-
55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0; Tying in
battery equipment. Lay flowline, back fill ditch.
DWC-\$ 1671 CWC-\$ 477,880 CMIC- CD

09/25/97 Days- 85; TD- 4950; PBTD- 3800; COMPLETED TANK
BATTERY; Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20
holes; Csg- 5 1/2" 15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0;
MCF/D- 0; BWPD- 0; Completed tank battery.
DWC-\$ 0 CWC-\$ 477,880 CMIC- GS

09/26/97 Days- 86; TD- 4950; PBTD- 3800; WAITING ON COMPLETION; Cherry
Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5
1/2" 15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD-
0; Waiting on completion.
DWC-\$ 0 CWC-\$ 477,880 CMIC- GS

09/27/97 Days- 87; TD- 4950'; PBTD- 3800'; WAITING ON
COMPLETION; Cherry Canyon; Perfs- 2530'-50' w/20 holes; Csg-
5 1/2"; Tbg- 2 7/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Waiting on
BLM ROW for powerline before we frac this well.
DWC-\$ 0 CWC-\$ 477,880 CMIC- GS

09/28/97 Days- 88; TD- 4950; PBTD- 3800'; WAITING ON
COMPLETION; Cherry Canyon; Perfs- 2530'-50' w/20 holes; Csg-
5 1/2"; Tbg- 2 7/8"; BOPD- 0; MCF/D- 0; BWPD- 0; Waiting on
BLM ROW for powerline before we frac this well.
DWC-\$ 0 CWC-\$ 477,880 CMIC- GS

09/29/97 Days- 89; Depth- 4950; FTG- 3800'; WAITING ON COMPLETION;
Cherry Canyon (IDEG); Days- 89; TD- 4950; PBTD-
3800'; WAITING ON COMPLETION; Cherry Canyon (IDEG); Perfs-
2530'-50'; Csg- 5 1/2"; Tbg- 2 7/8"; BOPD- 0; MCF/D- 0;
BWPD- 0; Waiting on BLM ROW for powerline before we frac this
well.
TMC-\$ 0 CWC-\$ 477,880 CMIC- GS