



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

09/09/97 Days- 69; TD- 4950; PBTD- 3800;SWABBING;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;IFL 800' swab tbg dry in 3 runs. Made 4 hourly runs, 100' entry w/10% oil cut. Total runs 7, recovered 11 1/4 bbls. TLTR 0. 1/4 bbl over load. Left well open to tank. RD L&R Services.
DWC-\$ 1017 CWC-\$ 451,370 CMIC- CD

09/10/97 Days- 70; TD- 4950; PBTD- 3800;WELL OPEN TO TANK;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8;Left well open to tank recovered 0 1/4 bbl over load. Waiting on tank battery equipment. Will frac zone after setting unit & building tank battery.
DWC-\$ 0 CWC-\$ 451,370 CMIC- CD

09/11/97 Days- 71; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Left well open to tank. Waiting on battery equipment & frac job.
DWC-\$ 0 CWC-\$ 451,370 CMIC- CD

09/12/97 Days- 72; TD- 4950; PBTD- 3800;WELL SHUT IN FOR 23 HRS;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Well shut in for 23 hrs tbg pressure 0.
DWC-\$ 0 CWC-\$ 451,370 CMIC- CD

09/13/97 Days- 73; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Waiting on Battery Equipment.
DWC-\$ 0. CWC-\$ 451,370 CMIC- CD

09/14/97 Days- 74; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8;Waiting on Battery Equipment.
DWC-\$ 0. CWC-\$ 451,370 CMIC- CD

09/15/97 Days- 75; TD- 4950; PBTD- 3800;WAITING ON BATTERY EQUIPMENT;Cherry Canyon (IDEG); Perfs- 2530' - 2550' w/20 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8;Waiting on Battery Equipment.
DWC-\$ 0. CWC-\$ 451,370 CMIC- CD