



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

09/01/97 Days- 61; TD- 4950; PBTD- 4420; SHUT DOWN FOR WEEKEND; Brushy Canyon; Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0; Shut down for weekend.
DWC-\$ 0 CWC-\$ 432,754 CMIC- GS

09/02/97 Days- 62; TD- 4950; PBTD- 4420; SHUT DOWN FOR HOLIDAY; Brushy Canyon; Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0; Shut down for Holiday.
DWC-\$ 0 CWC-\$ 432,754 CMIC- GS

09/03/97 Days- 63; TD- 4950; PBTD- 3933; SWABBING; Brushy Canyon; Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0; IFL 1200' made 3 runs, tbg dry. Unset pkr POOH w/123 jts 2 7/8 tbg, SN & model "R" packer. RU Black Warrior set 50' cement on CIBP @ 4276'. Set CIBP @ 3933'. Perf Brushy Canyon @ 3843 to 3852' 9 ft w/20 holes. RD Black Warrior. RIH w/model "R" pkr. SN & 118 jts 2 7/8 tbg. Set pkr @ 3734.31. Swab tbg dry. Left well open to tank SDON.
DWC-\$ 3228 CWC-\$ 435,982 CMIC- GS

09/04/97 Days- 64; TD- 4950; PBTD- 3933; SWABBING; Brushy Canyon; Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0; Swabbed tbg dry. RU Haliburton. Tested lines to 5000#. Pump 500 gals of 7 1/2% fer check acid. Flush w/25 bbls of water max pressure 4300# avg pressure 1726# rate 5 to 6 bbls per min. ISIP 763, 5 min 677, 10 min-649, 15 min-624. RD Haliburton. Flowed 5 bbls back to tank made 5 swab run. Made 5 hourly runs. 400' entry per hour. Total runs 10 recovered 37 bbls. TLTR-0 3BLS overload-0.
DWC-\$ 4430 CWC-\$ 440,412 CMIC- GS