



SUMMARY REPORT

12/3/97

SHEEP DRAW '28' FED #13

08/25/97 Days- 54; TD- 4950; PBTD- 4550;SHUT DOWN;Brushy Canyon;
Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-
55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Shut down.
Rig repairs.
DWC-\$ 0 CWC-\$ 414,656 CMIC- GS

08/26/97 Days- 55; TD- 4950; PBTD- 4420;SWABBING;Brushy Canyon;
Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-
55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;Continued
out of hole w/tbg & pkr. RU Black Warrior. Dumped 50'
cement on plug 4550' POOH w/wireline. RIH w/5 1/2" CIBP set
@ 4420' POOH w/wireline. RIH w/4" perf gun. Perf csg @
4326' to 4330' w/8 holes. POOH w/wireline. RD Black
Warrior. RIH w/model "R" pkr & 133 jts 2 7/8" set pkr @
4217' w/18 jts. Swab tbg dry. RU BJ Services load csg.
Pumped 500 gal 7 1/2% acid w/corrosion control & inhibitor,
flush w/27 bbls water. Max 4500# broke down perfs. Pumped
into perf @ 1000# 2.5 bbls a min ISIP-800# 5 min-700# 10 min-
700# 15 min-700# RD BJ Services. Swab tbg dry in 7 runs.
Recovered 33 bbls. Left well open to tank overnight.
SDON. TLTR 6 bbls.
DWC-\$ 6140 CWC-\$ 420,796 CMIC- GS

08/27/97 Days- 56; TD- 4950; PBTD- 4420;POOH W/TBG;Brushy Canyon;
Perfs- Delaware 4470'-4879' 63' & 43 holes; Csg- 5 1/2"15.5J-
55@4950'; Tbg- 2 7/8; BOPD- 0; MCF/D- 0; BWPD- 0;IFL @ 3000'
made 2 runs swab tbg dry. SD 1 hr-250' entry swab dry. SD
1 hr-300' entry swab dry. SD 1 hr-300'entry swab dry. SD 1
hr-110' entry swab dry. SD 1 hr-110' entry swab dry all run
had small amount gas @ beginning of runs. No increase in or
visible sign of gas. Unset pkr & POOH w/133 jts 2 7/8 tbg &
pkr. Shut in well. SDON. Total runs 7. TBTR 0, swab 4
bbls over load.
DWC-\$ 1288 CWC-\$ 422,084 CMIC- GS