



SUMMARY REPORT
12/3/97

SHEEP DRAW '28' FED #13

SHEEP DRAW '28' FED #13

Property No: 420136 013

API No: 300152953200

AFE/OPS Number: 1197

Loc: SEC 28-22S-26E

Cnty/ St: EDDY NM

AFE Type: DRILLING AND COMPL

Est. WI: 85 % Est. RI: 72.208 %

AFE DHC: \$180,800

Ground Elev:

AFE CWC: \$373,300

KB Elevation:

Spud Date: 07/01/1997

Contractor: CAPSTAR #5

Unofficial Cmpl: 00/00/0000

Mud Co: MI DRILLING FLUIDS

1st Oil Sales: 10/17/1997

Operator: LOUIS DREYFUS NATURAL GAS CORP

1st Gas Sales: 10/10/1997

TO DRILL AND EQUIP A 5000' DELAWARE TEST.

07/01/97

Depth- 20; FTG- 20; MIRU; Sweatt Const. built location and road. Mesquite Services lined reserve pits. T&C set anchors. MIRU L&R Well Services and Symbol Inc. air compressors. Cut off conductor pipe and installed rotating head. Set pipe racks. Weatherford hauled in a 3.5 swivel, Drill collars and drill pipe. Preparing to drill 17 1/2" surface hole in the AM.

DMC-\$ 0 TMC-\$ 0 TDC-\$ 42846 CWC-\$ 42,846 CMIC- CD

07/02/97

Days- 1; Depth- 225'; FTG- 205'; DRILLING SURFACE; Surface; AIR DRILLING; MW- 3400 cfm; Press- 380; Bit#- 1; SN- A23695; Size- 11"; Mfg- Mission; Type- Hammer; In- 20'; Ftg- 205'; Hrs- 6 1/4; Ft/Hr- 33; WOB- 5K; RPM- 28; BHA(ft)- 133.3; 1/2 hr-Building up air press to start drlg; 2 1/2 hrs-Drlg; 1 hr-Repairing swivel; 1 hr-Drlg; 2 3/4 hrs-Repairing swivel; 1/4 hr-Breaking connection; 2 1/4 hr-Repairing swivel; 3 hrs-Drlg; 1/4 hr-Circ open clean; 1/4 hr-Set off swivel; 1/4 hr-Pull 1 std DP. SDFN.

NOTE: SPUD 17 1/2" SURFACE HOLE @ 8:00 AM, 7-1-97.

DMC-\$ 0. TMC-\$ 0. TDC-\$ 6716. CWC-\$ 49,562 CMIC- GS

07/03/97

Days- 2; Depth- 358'; FTG- 153'; WOC; Surface; AIR DRILLING; MW- Air; Vis- 3600 cfm; Bit#- 1; SN- A23695; Size- 11"; Mfg- Mission; Type- Hammer; In- 20'; Ftg- 358'; Hrs- 10 1/4; Ft/Hr- 33; WOB- 5K; RPM- 25; BHA(ft)- 133.3; 4 hrs-Drlg to 358'; 1/4 hr-Circ hole; 1/2 hr-RD power swivel; 4 hrs-Laying DP, DC, Hammer & Bit; 1/2 hr-RU csg crew; 1 3/4 hrs-RIH w/8 jts, 13 3/8", 54.5#, J-55, ST&C csg (363.38'), float @ 313'; 1/4 hr-RD csg crew; 1/4 hr-RU Schlumberger; 1 1/4 hr-Cementing w/400 sxs Class "C" w/2% Cacl, did not circ. Bump plug @ 8:50 PM, 7-2-97. PBTD @ 313'. SDFN.

DMC-\$ 0. TMC-\$ 0. TDC-\$ 20,274. CWC-\$ 69,836 CMIC- GS