

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☐ Oil Well ☒ Gas Well ☐ Other

2. Name of Operator

YATES PETROLEUM CORPORATION

3. Address and Telephone No.

105 South 4th St., Artesia, NM 88210

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1980' FSL & 990' FWL of Section 12-T20S-R29E (Unit L, NWSW)

5. Lease Designation and Serial No.

NM-15881

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Slinkard UR Federal Com #

9. API Well No.

30-015-26038

10. Field and Pool, or Exploratory Area

Burton Flat Morrow, East

11. County or Parish, State

Eddy Co., NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Check for holes in casing

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-29-98 - Moved in and rigged up pulling unit.

10-30-98 - Bled tubing and casing down. Loaded casing. Tried to test casing and packer - would not test. Opened up valve on 8-5/8" casing. Pumped down 5-1/2" casing and circulated up 5-1/2" annulus. Determined that there is a hole in 5-1/2" casing. Nippled up wellhead. Swabbed.

10-31-11-2-98 - Swabbed. Shut well in.

11-3-98 - Bled well down. Nippled down tree. Nippled up BOP. Changed out pulling units.

11-4-98 - Loaded tubing with 7 bbls 2% KCL. Released packer at 11737'. Ran tubing 10' past where packer was set. Circulated 70 bbls up tubing. TOOH. Rigged up wireline. TIH with 5-1/2" CIBP and set CIBP at 11750'. Cap with 35' of cement. Shut well in. Prep to set cement retainer and squeeze hole in 5-1/2" casing.

ACCEPTED FOR RECORD

NOV 10 1998

BLM

14. I hereby certify that the foregoing is true and correct

Signed

Title Operations Technician

Date Nov. 5, 1998

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: