

RECEIVED

JUN 1 10 13 AM '93

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

NM OIL CONS. COMMISSION  
Drawer DD  
Artesia, NM 88210

FORM APPROVED  
Budget Bureau No. 1004-0135  
Expires: March 31, 1993

5. Lease Designation and Serial No.  
NM-77957/NM-77958  
6. If Indian, Allottee or Tribe Name

**SUNDRY NOTICES AND REPORTS ON WELLS**

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

RECEIVED

JUN 21 1993

1. Type of Well  
☐ Oil ☒ Gas ☐ Other  
☐ Well ☐ Well

2. Name of Operator

Santa Fe Energy Operating Partners, L.P.

3. Address and Telephone No

550 W. Texas, Suite 1330, Midland, TX 79701 (915) 687-3551

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1650' FNL and 990' FWL, Sec. 14, T-21S, R-23E

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Roaring Springs Fed Com #1

9. API Well No.

30-015-26081

10. Field and Pool, or Exploratory Area

Indian Basin Upper Penn

11. County or Parish, State

Eddy Co., NM

**CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA**

TYPE OF SUBMISSION

- ☒ Notice of Intent  
☐ Subsequent Report  
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment  
☐ Recompletion  
☒ Plugging Back  
☐ Casing Repair  
☐ Altering Casing  
☐ Other

- ☐ Change of Plans  
☐ New Construction  
☐ Non-Routine Fracturing  
☐ Water Shut-Off  
☐ Conversion to Injection  
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Current Well Status: TA Strawn Perfs 8309'-8766'  
TA Cisco Perfs 7434'-7436'

Please be advised that Santa Fe Energy Operating Partners, L.P. intends to perform the following work:

1. Pull both strings of tubing and bath packers.
2. Set CIBP at 8215' and cap with 35' cement.
3. Re-perforate the Cisco at 7438-46' and 7460-78' and acidize.
4. Run submersible pump to pump test the Cisco perfs 7434'-7478' to evaluate commerciality.

Anticipated start date is July 15, 1993, pending BLM and OCD approval.

14. I hereby certify that the foregoing is true and correct.

Signed

Title Sr. Production Clerk

Date May 28, 1993

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: