

Bandaidd Fed. #1
Plugging
cont.

8/09/95: RIH w/tbg, tagged TOC @ 6165'. POOH w/88 jts. Spot 40 sx Cl "C" + 2% CaCl₂ at 4450'. POOH w/ 25 stds, wait 5 hrs. RIH and tagged top of cement plug @ 4292'. Spot 70 sx Cl "C" at 2575'. POOH w/ 25 stds. SDFN.

8/10/95: RIH and tagged TOC at 2386'. Spot 35 sx Cl "C" at 444'. POOH & LD 12 jts. Spot 15 sx Cl "C" from 60' to surface. SDFN.

8/11/95: Removed wellhead. Cut casing off, installed marker. Filled in cellar, removed dead men. Cleaned location.

Well plugged an abandoned. Job complete on 8/11/95.