

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

45F

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

JAN 3 1 1992

O. C. D.

ARTS & CRAFTS OFFICE

5. LEASE DESIGNATION AND SERIAL NO  
NM-342#7

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME  
Sheep Draw Federal Com

9. WELL NO.  
1

10. FIELD AND POOL, OR WILDCAT  
Happy Valley Morrow

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA  
Sec. 33, T-22-S.R-26-E

12. COUNTY OR PARISH  
Eddy

13. STATE  
N.M.

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR  
Collins & Ware, Inc.

3. ADDRESS OF OPERATOR  
303 W. Wall, Suite 2200 Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
660' FNL & 2310' FEL of Sec. 33

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3824.4 G.L.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREAT

MULTIPLE COMPLETE

FRACTURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON\*

SHOOTING OR ACIDIZING

ABANDONMENT\*

REPAIR WELL

CHANGE PLANS

(Other) 4-1/2" Liner Report

(Other)

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

A six inch hole was drilled to total depth of 11,735' K.B. a 4.50" 11.60 & 13.50#/ft., S-95, FL45 liner was run. Top of liner at 10,656.03' K.B. Bottom of liner at 11,733.44" K.B. Float collar at 11,694.69', float shoe at 11,733.44'. Cemented with 215 sacks Premium Class "H" cement with 0.8% Halad 413, 4# microbond "M"/sk., and 0.3% HR-5 (1.12 cu. ft./sk., yield, 16#/gallon). Plug down at 6:30 A.M. January 17, 1992. Waited on cement 15 1/2 hours. Drilled 342' of hard cement from 10,304' - 10,646' K.B. Rig released at 2:00 A.M. January 18, 1992

Present operation: Waiting on completion.

JAN 1992  
EYE

18. I hereby certify that the foregoing is true and correct

SIGNED James F. Stewart TITLE Agent for Collins & Ware

DATE 1/24/92

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

\*See Instructions on Reverse Side