

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.
NM029588

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.
Harris "6" Federal No. 2

9. API Well No.
30-015-27407

10. Field and Pool, or Exploratory Area
Golden Lane Delaware

11. County or Parish, State
Eddy Co., NM

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Collins & Ware, Inc.

3. Address and Telephone No.

303 W. Wall, Ste. 2200, Midland, Texas 79701 (915) 687-3435

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

330 FSL & 330 FEL of Sec. 6
Sec. 6, T-21-S, R-29-E

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

☒ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☐ Other

☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

A 7-7/8" hole was drilled to a total depth of 6850' K.B. on May 17, 1993

The well was logged, loggers Total Depth 6837' K.B.

The well was considered to be a dry hole. Verbal approval and plugging instructions were received from Armondo with the BLM in Roswell at approximately 6:00 PM 5/18/93.

Plug No. 1: Top of Bone Springs at 6675'. Spotted 50 sacks Premium Plus Neat, 14.8#/gallon, 1.32 Yield. From 6750' to 6600', pulled out of the hole and laid down 113 joints to 3247' K.B.

Plug No. 2: 8-5/8" casing shoe at 3156' and top of Delaware at 34250'. Spotted 80 sacks Premium Plug with 2% CACL2 (14.8#/gallon, 1.32 yield) from 3247' to 2981'. Pulled out of the hole with 8 stands, circulate and wait on cement for 4 hours.

Went in the hole and tagged top of cement at 3090' at 6:00 AM 5/19/93. Had 90' cement in open hole from 3247' to 8-5/8" casing shoe at 3156' and 66' of cement in 8-5/8" casing above shoe.

Plug No. 3: Spotted 60 sacks Premium Plus cement from 3090' to 2900' (14.8#/gallon & 1.32 yield). Pulled out of the hole and laid down 55 joints drill pipe.

Continued on reverse side.

14. I hereby certify that the foregoing is true and correct

Signed

Sheryl S. Jones

Title

Agent for Collins & Ware, Inc.

Date 6/1/93

(This space for Federal or State office use)

Approved by

Conditions of approval, if any:

Title

ACCEPTED FOR RECORD

ORIG. SGD. DAVID R. GLASS

Date

JUN 30 1993

Title 18 U.S.C. Section 1001, makes it a crime for any person knowingly and willfully to make to any department or agency of the United States any false, fictitious or fraudulent statements or representations as to any matter within its jurisdiction.

CARLSBAD, NEW MEXICO

Plug No. 4: Base Anhydrite 1500'. Spotted 40 sacks Premium Plus cement (14.8#/gallon, 1.32 yield) from 1542' to 1407'. Pulled out of the hole and laid down 20 joints drill pipe.

Plug No. 5: 13-3/8" casing shoe at 864'. Spotted 40 sacks Premium Plus cement (14.8#/gallon, 1.32 yield) from 922' to 787'. Pulled out of the hole and laid down 28 joints drill pipe.

Plug No. 6: Surface. Circulate cement to surface from 45' below ground level with 45 sacks Premium Plus cement (14.8#/gallon, 1.32 yield)

Job complete at 10:00 AM 5/19/93. BLM was notified but did not witness. NOTE: 8.8", 32 Vls drilling mud between cement plugs.

Dry hole marker installed and reserve pits and cellar fenced. Waiting on pit to dry for final inspection.