

Proposed or Completed Operations:

12/11/93 - 1/5/94 Drld 7-7/8" hole to 8000'. Ran open-hole logs.

1/6/94 - 1/7/93 Ran DST #1: 7896-8000'.

1/8/94 Spot the following cmt plugs:

- Plug #1: 40 sx Class H @ 7908'
- Plug #2: 35 sx Class H @ 7383'
- Plug #3: 35 sx Class H @ 6981'
- Plug #4: 45 sx Class H @ 3058'
- Plug #5: 75 sx Class H @ 1699'
- Tagged top of Plug #5 @ 1630'
- Plug #6: 40 sx Class H @ 1608'
- Plug #7: 50 sx Class H @ 402'
- Plug #8: 60 sx Class H @ surf
- Tagging of Plug #5 witnessed by
- Mike Stuffield, NMOCD, Hobbs, NM

ND BOPs and set out. Cut off WH and weld on dry hole marker. Clean pits. Released rig @ 2300 hrs
1/8/94. Well is P&A.