

Page Seven
Drilling and Operation Summary
Ram Ewe Federal #4

10/07/95	SITP-30 psi; SICP-50; Open to pit & bled dn tbg. Rec 10 bbls & died. GIH w/tbg to 3137'. RU kill truck & circ hole w/2% KCL. POOH w/tbg. GIH w/1-2 7/8" x 28.55' MA; 1-2 7/8 x 4' perf sub, 1 2 7/8 SN, 5 jts 2 7/8" tbg (163.4'), TAC & 76 jts 2 7/8" tbg. Set anchor. ND BOP & NU wellhead. Btm of MA @ 2692'. SN @ 2659'. TAC @ 2492'. GIH w/2 1/2" x 2 x 24' RWBC pmp w/8' Gas anchor, 9-7/8" rods, 51-3/4" rods, 44-7/8" rods, 1-4' & 1-6' x 7/8" pony. Hung well on & released Rental Equipment. Turn well over to production @ 4:00 pm 10-6-95. BLWTR-623.	
	DMC \$0	TMC \$0
	DWC \$2,300	CWC \$277,984
10/08/95	2.81 BO; 304 BW; 6 MCF; BLWTR-319. 17 hrs run time.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/09/95	160.17 BO; 253 BW; 64 MCF; BLWTR-66.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/10/95	243.77 BO; 141 BW; 75 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/11/95	241.66 BO; 117 BW; 120 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/12/95	188.27 BO; 81 BW; 117 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/13/95	183.35 BO; 90 BW; 118 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/14/95	186.17 BO; 88 BW; 120 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/15/95	190.38 BO; 89 BW; 141 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/16/95	219.89 BO; 123 BW; 161 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984
10/17/95	191.78 BO; 103 BW; 147 MCF.	
	DMC \$0	TMC \$0
	DWC \$0	CWC \$277,984