

LOUIS DREYFUS NATURAL GAS CORP

REWORK SUMMARY

RAM EWE FEDERAL #4

2240' FSL & 2240' FEL
SEC 33, 22S-26E
EDDY COUNTY, NM
GR ELEV:
LDNGC WI:60% NRI:47.887%
OBJ: DELAWARE

PROP. NO.4342.001
AFE. NO. 731
AFE:DHC:\$198,800 CWC:\$415,000
CONTR: CapStar #6
SPUD DATE: 08/14/95
PROPOSED TD: 5100'

08/15/95 Day 1-Depth-297; Prog-297; Oper-Drlg w/75% ret; Formation-Anhyd & sd; MW-8.4; Vis-28; pH-8; Bit-#1; S/N-RR; Size-17½; MFG-HTC; Type-CSC-34J; Jets-16/16/15; In-36; Out-Drlg; Ftg-261; Hrs-10; FPH-26.1; WOB-411; RPM-70; BHA-290; Liner-5½; Stroke-18; SPM-42; Press-200; GPM-250; Time Breakdown-9½ hrs-RD & moving; 1/4 hr-Spud well @ 5:30 pm (MST) 08-14-95. Lost circ @ 50'. No ret; 2½ hrs-Wait on wtr; 9 3/4 hrs-Drlg. NOTE- Total of 22 hrs for this report. 1st 2 hrs charged to Sheep Draw Fed #4.
DMC \$0 TMC \$0
DWC \$15,735 CWC \$15,735

08/16/95 Day 2-Depth-350; Prog-53; Oper-NU BOP; Formation-; MW-8.4; Vis-28; pH-8; Bit-#1; S/N-RR; Size-17½; MFG-HTC; Type-CSC-34J; Jets-16/16/15; In-36; Out-350; Ftg-314; Hrs-11 3/4; FPH-26.7; T/B/G-2-2-F; WOB-411; RPM-70; BHA-345; Liner-5½; Stroke-18; Dev-1 1/4 @ 350; Time Breakdown-1 3/4 hrs-Drlg TD 17½" hole @ 7:45 (MST) 8-15-95; ½ hr-Circ; 1/4 hr-Totco; 1 ½ hrs-Trip out of hole; 2 hrs-Running 13 3/8" csg; ½ hr-Circ csg; 1½ hrs-Cmtg; 16 hrs-WOC, Cut off csg, NU wellhead & BOP.
DMC \$0 TMC \$0
DWC \$11,675 CWC \$27,410

08/17/95 Day 3-Depth-748; Prog-398; Oper-Drlg; Formation-Anhyd & sd; MW-8.4; Vis-28; pH-11; Chls-250; Bit-#2; S/N-N67631; Size-12 1/4 MFG-Smith; Type-MI555; Jets-13/13/13; In-350; Out-Drlg; Ftg-398; Hrs-18½; FPH-21.5; WOB-34K; RPM-65; BHA-745; Liner-5½; Stroke-18; SPM-48; Press-600; GPM-284; NV-201; AV-82/61; Time Breakdown-2 hrs-WOC & NU; ½ hr-Test blinds to 500 psi/Held OK; 1 hr-Trip in hole; ½ hr-Test rams to 500 psi Held/OK; 1/4 hrs-Trip in hole; 1 1/4 hr-Drl cmt & plug; 18½ hrs-Drlg new formation.
DMC \$500 TMC \$500
DWC \$7,555 CWC \$34,965

08/18/95 Day 4-Depth-1340; Prog-592; Oper-Drlg; Formation-Anhyd; MW-8.4; Vis-28; pH-10.5; Chls-250; Bit-#2; S/N-N67631; Size-12 1/4 MFG-Smith; Type-MI555; Jets-13/13/13; In-350; Out-Drlg; Ftg-990; Hrs-42; FPH-23.6; WOB-40K; RPM-65; BHA-878; Liner-5½; Stroke-18; SPM-48; Press-800; GPM-273; NV-224; AV-78/59/54; Dev 1½ @ 847; Time Breakdown-7 hrs-Drlg; ½ hr-Totco & rig service; 16½-Drlg.
DMC \$0 TMC \$500
DWC \$9,550 CWC \$44,515