| | • . | | 15 |
|---|--|--|---|
| | State of New Mexi | co | Form C-103 |
| Submit 3 Copies to Appropriate District Office | Energy, Minerals and Natural Reso | ources Department | Revised 1-1-89 |
| DISTRICT I P.O. Box 1980, Hobbs, NM 88240 | OIL CONSERVATION P.O. Box 2088 | | WELL API NO. 30-015-28194 |
| <u>DISTRICT II</u> P.O. Drawer DD, Artesia, NM 88210 | Santa Fe, New Mexico 8 | 7504-2088 | 5. Indicate Type of Lease STATE FEE |
| DISTRICT III 1000 Rio Brazos Rd., Aziec, NM 87410 | | | 6. State Oil & Gas Lease No. L-1611 |
| (DO NOT USE THIS FORM FOR PR | ICES AND REPORTS ON WELL OPOSALS TO DRILL OR TO DEEPEN O RVOIR. USE "APPLICATION FOR PERM C-101) FOR SUCH PROPOSALS.) | HPLUG BAUK TO A | 7. Lease Name or Unit Agreement Name |
| 1. Type of Well: Of WELL X WELL | | V | Stonewall AOS State Com |
| 2. Name of Operator | • | | 8. Well No. |
| YATES PETROLEUM CORPO | RATION | 16-3 | 9. Pool name or Wildcat |
| 3. Address of Operator | Antonia NM 88210 | £ | Burton Yates South |
| | et - Artesia, NM 88210 | | |
| 4. Well Location Unit LetterP:66 | 0 Feet From The South | Line and 660 |) Feel From The East Line |
| Section 20 | Township 20S Ran | age 28E | NMPM Eddy County |
| | 10. Elevation (Show whether L 3231 | ' GR | |
| Check | Appropriate Box to Indicate N | Nature of Notice, I | Report, or Other Data |
| | ITENTION TO: | SUI | BSEQUENT REPORT OF: |
| | PLUG AND ABANDON | REMEDIAL WORK | |
| | CHANGE PLANS | COMMENCE DRILLIN | NG OPNS. PLUG AND ABANDONMENT |
| PULL OR ALTER CASING | | CASING TEST AND | CEMENT JOB |
| OTHER | | | |
| work) SEE RULE 1103. | | nd give pertinent dates, inc | cluding estimated date of starting any proposed |
| Spudded a 9-7/8" hold | e at 11:30 AM 12-6-94. | | |
| TD 420'. Reached TD | at 3:00 PM 12-7-94. Ran | and landed 10 ') of casing la '. Cemented wi | joints of 7" 26# 8rd J-55 LT&C nded at 414'. l-regular guide th 75 sacks "H", 12% Thixad, |

10#/sack gilsonite, 1/2#/sack celloseal and 3% CaCl2 (yield 1.55, weight 13.6). Tailed in with 250 sacks "C" 2% CaCl2 (yield 1.32, weight 14.8). PD 9:00 PM 12-7-94. Bumped plug to 700 psi, OK. Circulated 15 sacks to pit. WOC. Tested casing & BOP to 300 psi. Drilled out at 3:30 PM 12-9-94. WOC 30 hours and 30 minutes. Reduced hole to 6-1/8". Resumed drilling.

| I hereby certify that the information above is true and complete to the best of my knowledge and belief. | Lerk DATE <u>12-13-94</u> |
|--|--------------------------------|
| TYPE OR PRINT NAME Rusty Klein | 505-748-1471 TELEPIKONE NO. |
| (This space for State Use) ORIGINAL SIGNED ST TIM W. GUM | JAN 🕅 6 1995 |

-

DATE