

- 12/22/94 243' (203') (Day 1) Drlg. Surf & rock. Spud @ 12:15 a.m. 12/22/94. Bit #1 - 17 1/2" HTC R-1, 203' in 6 1/2 hrs. 16 hrs MI RU Peterson Rig #3, 1 1/4 hrs mix spud mud & spud, 5 3/4 hrs drld surface, 1/4 hrs slope test (1/2 deg @ 182'), 1 hr trip to change bit. MW 8.3, Visc 35, pH 8.5.
- 12/23/94 336' (61') (Day 2) Drlg float & cmt. Anhy & salt. Bit #1 - 17 1/2" RTC HP-53, 235' in 9 hrs. Bit #2 - 17 1/2" HTC R-3, 61' in 3 hrs, Bit #3 - 12 1/4" HTC ATJ-22C, 0' in 0 hrs. 5 1/2 hrs drlg, 1 hr trip to change bits. 1 1/2 hrs circ hole clean for 13 3/8" csg. 3/4 hrs TOH to run 13 3/8" csg. 1 hr RU 13 3/8" csg tool & run 8 jts 13 3/8" 54.50# csg. 340' set 336'. 1/2 hr circ 13 3/8" csg. 3/4 hr cmt 13 3/8" csg w/400 sx Class "C" cmt. Plug down @ 6:11 P.M. 12/22/94. Cmt circ to surface. 6 3/4 hrs WOC & cut off 20" conductor pipe & 13 3/8" csg. 5 hrs NU BOP & test to 500 psi, ok. 1/2 hr PU 12 1/4" bit + TIH 1/2 hr. Test 13 3/8" csg to 500 psi, ok. 1 3/4 hrs drlg float & cmt. MW 8.4, Visc 28, pH 11.
- 12/24/94 838' (502') (Day 3) Drlg. Anhy. Bit #3 - 12 1/4" HTC ATJ-22C, 502' in 22 1/2 hrs. 22 1/2 hrs drlg, 1/4 hr S/T (1 deg @ 622') 1 1/4 hrs TIH with bit #3. MW 8.4, Visc 28, pH 10, Solids 4, chl 3500 ppm.
- 12/25/94 1,021' (183') (Day 4) Shut down for Christmas. Anhy. Bit #3 - 12 1/4" HTC ATJ-22C, 685' in 28 hrs. 5 1/2 hrs drlg, 1 1/2 hrs TOH, 1 hr cut DL & SD, 16 hrs SD for Christmas. MW 8.4, Visc 28, pH 10, Solids .4. chl 180,000 ppm.
- 12/26/94 1,130' (109') (Day 5) Drlg. Anhy & sand. Bit #4 - 12 1/4" HTC ATJ-22C, 109' in 4 1/2 hrs. 8 hrs off for Christmas, 1 1/4 hrs TIH w/Bit #4, 1 3/4 hrs stuck @ 585', 1 1/4 hrs TOH to check bit, 7 1/4 hrs washed to ream from 585' to 1,021', 4 1/2 hrs drlg formation. MW 8.4, Visc 28, pH 10.5, Solids .4. chl 180,000 ppm.
- 12/27/94 1,860' (730') (Day 6) Drlg. Anhy. Bit #4 - 12 1/4" HTC ATJ-22, 837' in 28 1/4 hrs. 23 3/4 hrs drlg, 1/4 hr S/T (1 1/4 deg @ 1450'). MW 8.4, Visc 28, pH 10.5.
- 12/28/94 2425' (565') (Day 7) Drlg. Sand. Bit #4 - 12 1/4" HTC ATJ-22C, 1404' in 51 hrs. 22 3/4 hrs drlg, 1/4 hr S/T (1 1/4 deg @ 1894'), 1 hr R.R. MW 8.6, Visc 28, pH 10.5, Solids .6, chl 3000 ppm.
- 12/29/94 2800' (375') (Day 8) Logging w/SWSCO. Prep to run 9 5/8" csg. Dolo. Bit #4 - 12 1/4" HTC ATJ-22C, 1779' in 67 1/2 hrs. 16 1/4 hrs drlg. 1/2 hr S/T (1/2 deg @ 2393') (1/4 deg @ 2800'), 1 1/2 hrs short trip, 1 1/2 hrs circ sweep & spot 50 bbls pill on bottom, 2 hrs TOH to log & run 9 5/8" csg, 1 1/2 hrs RU SWSCO to log. MW 8.6, Visc 29+, pH 10, Solids .6, chl 12,800 ppm.
- 12/30/94 2800' (0') (Day 9) WOC. 3 1/4 hrs finished logging w/SWSCO, 1 3/4 hrs RU 9 5/8" csg tool, 1 1/2 hrs run 66 jts 9 5/8" K-55 36# csg. Set @ 2800'. 1/2 hr circ 9 5/8" csg, 1 1/2 hr cmt 9 5/8" csg w/ 650 sx Halco light cmt w/5# salt & 1/4# floccel per sx + 250 sx Class "C" cmt w/2% cacl. Plug down @ 4:30 P.M. 12/29/94. Cmt circ to surface. 4 hrs WOC. 1 hr set 9 5/8" slip cutoff 9 5/8" installed "B" section head & tested to 1000 psi, ok. 4 hrs NU BOP. 3 hrs test BOP & choke to 3000 psi, ok. Hydrill to 1500 psi, ok. 2 hrs WOC.