YATES PETROLEUM CORPORATION Walt Canyon AMA Federal #3 Section 3-T22S-R24E Eddy County, New Mexico

## SUNDRY NOTICE CONTINUED:

orations 10178-10188'. Acidized with 25 gallons 7-1/2% iron control HCL acid. Moved tools and straddled perforations 10154-10158'. Acidized with 25 gallons 7-1/2% iron control HCL acid. Moved tools and straddled perforations 10133-10140'. Acidized with 25 gallons 7-1/2% iron control HCL acid. TOOH with PPI tools. Rigged up Cudd Coiled tubing unit. TIH with 1-3/4" coiled tubing to circulated hole with N2. Circulate water out. TOOH with coiled tubing and rigged down coiled tubing unit. Nippled down BOP. Prep to frac. 3-31-2000 - Rigged up casing saver. Frac'd perforations 10133-10276' (Morrow) with 77000 gallons 40# binary, 208273# 20-40 Ac-frac black sand, 252 tons CO2 & N2. Rigged down casing saver. Shut well in 2 hours. Opened well up and began flowing well back. 4-1-3-2000 - Nippled up BOP. Flowing back frac & flow testing.

4-4-2000 - Rigged up slickline. TIH and run static. TOOH and rigged down slickline. Rigged up wireline and lubricator. TIH with wireline set Arrow Set packer with 1.81" blanking plug in profile. Set packer at 10050'. TOOH and rigged down wireline and lubricator. Flowed casing down. Loaded casing with 2% KCL water. TIH with 70 stands tubing. Began laying down 2-3/8" tubing. Shut down for night.

4-5-2000 - Finished laying down 2-3/8" tubing. TIH with RBP. Ran 10 stands tubing set RBP. TOOH. Nippled down BOP, frac valve and tubinghead. Nippled up tubinghead and BOP. Changed rams in BOP. TIH with on/off tool. Latched onto RBP and pulled. TIH with on/off tool and 2-7/8" tubing and tagged packer.

4-6-2000 - Tagged packer. Circulated off packer. Latched onto packer. Nippled down BOP and nippled up tree. Swabbed well down to 4000'. Rigged up slickline. TIH and pull blanking plug. TOH. Rigged down slickline. Flow testing. Shut well in. Released well to production department.

Rusty Klein

Operations Technician April 21, 2000





.

÷

<u>`</u>