

ATTACHMENT 3160-5
OXY USA INC.
GOVERNMENT R #2
SEC 14 T20S R28E
EDDY COUNTY, NM

MIRU EXETER #66, SPUD WELL @ 1400hrs CST 5/10/95. DRILL 17-1/2" HOLE TO TD @ 422', CHC. RIH W/ 13-3/8" 48# CSG & SET @ 422'. M&P 450sx CL C CMT W/ 2% CACL2 + .25#/sx FLOCELE, PLUG DOWN @ 0100hrs 5/11/95, CIRC 104sx CMT TO PIT, WOC-8hrs. BLM NOTIFIED, BUT DID NOT WITNESS. CUT OFF CSG & WELD ON STARTING HEAD, NU BOP & TEST TO 1000#, OK. RIH, TAG CMT & DRILL AHEAD.

DRILL 12-1/4" HOLE TO TD @ 1138', CHC. RIH W/ 8-5/8" 24# CSG & TRY TO WORK CSG TO 1138' WITHOUT SUCCESS. NOTIFIED BLM FOR APPROVAL TO SET CSG 40' HIGHER, SHANNON SHAW APPROVED. SET 8-5/8" CSG @ 1060'. M&P 225sx CL C CMT W/ 65/35 POZ W/ .25#/sx FLOCELE + 5% SALT + 2% GEL FOLLOWED BY 150sx CL C CMT W/ 1.6% CACL2, CMT DID NOT CIRC, LOST PARTIAL RETURNS DURING JOB, PLUG DOWN @ 0800hrs 5/13/95, WOC-6hrs. RIH W/ TEMP SVY, TOC @ 450'. RIH W/ 1" TBG & TAG CMT @ 440', M&P 200sx CL C CMT W/ 2% CACL2 & CIRC 20 SX CMT TO PIT, WOC. ND BOP, SET SLIPS & CUT CSG, NU WH & TEST TO 700#, OK, NU BOP & TEST, RIH, TAG CMT & DRILL AHEAD.

DRILL 7-7/8" HOLE TO TD @ 3000', CHC. RIH W/ 7" FJ 23-26# CSG & SET @ 3000'. M&P 250sx CL C CMT W/ 50/50 POZ W/ 2% GEL + 2.5#/SX SALT + .5% CFR, PLUG DOWN @ 0845hrs 5/17/95, WOC-8hrs. ND BOP, SET SLIPS & CUT CSG, NU WH & TEST TO 700#, OK, NUBOP & TEST. RIH W/ TEMP SVY, TOC @ 2000', BLM NOTIFIED, BUT DID NOT WITNESS, SHANNON SHAW W/ BLM APPROVED CSG CHANGE. RIH, TAG CMT & DRILL AHEAD.

DRILL 6-1/4" HOLE TO TD @ 7708' @ 0500hrs 6/4/95, CHC. RIH W/ HRI-SDL-DSN LOGS, POOH. RIH W/ 4-1/2" 11.6# CSG & SET @ 7708'. M&P 200sx CL C CMT W/ 3% EXTENDER + .25#/sx FLOCELE + 3#/sx GILSONITE FOLLOWED BY 250sx CL C CMT W/ 50/50 POZ W/ .2% DISPERSANT + .5% FLUID LOSS + 10#/sx SILICALITE, CMT DID NOT CIRC, PLUG DOWN @ 2315hrs 6/5/95, WOC-8hrs. BLM NOTIFIED & DID NOT WITNESS. ND BOP, SET SLIPS & CUT CSG, NUWH & TEST, OK. RELEASE RIG @ 0600HRS 6/7/95. RIH W/ TEMP SVY, TOC @ 1800', SI WOCU.