

-ORIX ENERGY COMPANY
WELLBORE WOR HISTORY
ALL ACTIVITY REPORTED FOR THE JOBS
ONSHORE REGION
JOBS FOR AREA: 2

BRIGHT FEDERAL COM. #2

03/15/96

IN 4 HRS SWAB 48 BW/ FL SCATTERED 4500-7100/ ND WH NU BOP/ SDFN/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/15/96	0	2400	2400
13582 TODATE \$	0	124588	124588

03/16/96

POH W/3-1/2" TBG & PKR/ SDFN/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/16/96	0	2200	2200
13582 TODATE \$	0	126788	126788

03/17/96

CREWS OFF/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/17/96	0	0	0
13582 TODATE \$	0	126788	126788

03/18/96

CREWS OFF/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/18/96	0	0	0
13582 TODATE \$	0	126788	126788

03/19/96

SCHLUM SET CIBP 7278'/ PERF 7140-44, 7170-76, 7226-30 & 7256-70 W/4" CSG
GUN 4 SPF/ RIH W/10K PERMALATCH PKR ON 3-1/2" TBG TESTING TO 6000#/ SET PKR
7108'/ ND BOP NU WH/ SDFN/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/19/96	0	7835	7835
13582 TODATE \$	0	134623	134623

03/20/96

HOWCO TRAP 1000# ON CSG/ ACDZ PERFS 7140-7270' W/2000 GAL 25% HCL FOAMED TO
75 Q W/N2/ AVG 4875#/ ISIP 4219/ F TO TANK 4 HRS/ VAR CHKS/ REC 30 BLAW/
WELL DIED/ SDFN/ -47 BLAW/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/20/96	0	12795	12795
13582 TODATE \$	0	147418	147418

03/21/96

SITP 40#/ IN 4 HRS SWAB 15 BW/ FL 4500-7000'/ WAIT 2 HRS/ NO FE/ SDFN/

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 03/21/96	0	2960	2960
13582 TODATE \$	0	150378	150378

03/22/96

*** FINAL REPORT ***

PREVIOUS TEST RESULTS OIL: 0 MCF: 0 WTR: 0

FINAL TEST RESULTS OIL: MCF: WTR: 48

RIG RLSED/ WELL TA'D/ WORKOVER UNSUCCESSFUL/ *FINAL REPORT*

AFE	TANGIBLE	INTANGIBLE	TOTAL
13582 ESTIMATE \$	0	89000	89000
13582 03/22/96	0	1800	1800
13582 TODATE \$	0	152178	152178